

		ROONEY ENGINEERING, INC. Engineering for the Energy Industry		
Weekly Construction Progress Report Case Number PU-10-564				
Enbridge Pipelines (North Dakota) LLC				
Week of: September 13th, 2010				
Case No. PU-07-791				
	Name	Company	Office	Cell
Supervising Project Manager	Paul Giron	Rooney Engineering	303-705-9336	720-300-7285
Enbridge Manager	Bruce Homeniuk	Enbridge	701-857-0839	701-240-9097
Supervisor - Construction Services:	Trent Mattick	Enbridge	701-857-0803	701-721-3356

Brief Description of Weekly Activities: Berthold Station <ul style="list-style-type: none"> Civil construction continued inside of Enbridge's Berthold Station. General grading and construction lay down areas were constructed. Also, concrete work began on southern containment area. Mechanical fabrication continued off-site location and preparations have begun to decommission old station piping. Electrical Contractor – Electrical contractor was selected. Construction to begin later this week.

Specific Activity on Project	
Description	% Complete
Berthold Station	
Civil	10%
Mechanical	5%
Electrical	0%
Clean-up	0%

Significant Work Activity for next week: Berthold Station <ul style="list-style-type: none"> Continue civil construction on south end of Berthold Station. Possibly begin work in northern end. Continue mechanical fabrication and decommissioning of existing facilities in Berthold Station. No work has begun outside of Berthold Station. Begin electrical work

136 PU-07-791 Filed: 9/30/2010 Pages: 1
 Enbridge Pipeline Weekly Report for week of Sept. 13, 2010

Comments:

Enbridge Pipelines (North Dakota) LLC

Name	Date
Paul Giron	September 17 th , 2010