

	ROONEY ENGINEERING, INC. Engineering for the Energy Industry			
	Weekly Construction Progress Report Case Number PU-10-564			
Enbridge Pipelines (North Dakota) LLC				
Week of: September 27th, 2010				
Case No. PU-07-791				
	Name	Company	Office	Cell
Supervising Project Manager	Paul Giron	Rooney Engineering	303-705-9336	720-300-7285
Enbridge Manager	Bruce Homeniuk	Enbridge	701-857-0839	701-240-9097
Supervisor - Construction Services:	Trent Mattick	Enbridge	701-857-0803	701-721-3356

Brief Description of Weekly Activities: Berthold Station <ul style="list-style-type: none"> Civil construction completed initial work on south containment berm. They plan on starting work on the north berm next week, which includes general grading and concrete foundations. Mechanical contractor continued to fabricate new pipe and decommission existing pipe inside the station. Electrical Contractor – Decommissioned existing switchboards and transformers. Worked with Veredre Electric to install temporary transformer.
--

Specific Activity on Project	
Description	% Complete
Berthold Station	
Civil	25%
Mechanical	20%
Electrical	5%
Clean-up	0%

Significant Work Activity for next week: Berthold Station <ul style="list-style-type: none"> Continue civil construction north end of Berthold Station Continue mechanical fabrication and decommissioning of existing facilities in Berthold Station. Electrical to continue installation of underground cable/conduit No work has begun outside of Berthold Station.

137 PU-07-791 Filed: 10/6/2010 Pages: 1
 Enbridge Pipeline Weekly Report for week of Sept. 27, 2010

Comments:

Enbridge Pipelines (North Dakota) LLC

Name	Date
Paul Giron	October 1, 2010