



**ROONEY ENGINEERING,
INC.**
Engineering for the Energy
Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: Oct. 4, 2010

Case No. PU-07-791

	Name	Company	Office	Cell
Supervising Project Manager	Ty France	Rooney Engineering	406-294-0334	406-321-1660
Supervisor - Construction Services:	Trent Mattick	Enbridge	701-857-0803	701-721-3356

Brief Description of Weekly Activities:

Alexander Station

- Leveled pump skid
- Grouted pump skid
- Prepared to set pump and motor

Specific Activity on Project

Description	% Complete	Description	% Complete
Alexander Station			
Civil - Demo	100%	Civil – New Construction	70%
Mechanical - Demo	100%	Mechanical – New Construction	60%
Electrical - Demo	100%	Electrical – New Construction	0%
		Clean-up	0%

Significant Work Activity for next week:

Alexander Station

- Set pump and motor
- Rough align motor to pump
- Drill and tap motor mounts in pump skid
- Downtime scheduled to install spectacle blinds to begin fitting piping to pump
- Prepare for drain line downtime
- Electrical contractor bid evaluation

Comments:

No civil work until final cleanup.

Name	Date
Ty France <i>Ty France</i>	10/8/2010