



**ROONEY ENGINEERING,
INC.**
Engineering for the Energy
Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: Oct. 11, 2010

Case No. PU-07-791

	Name	Company	Office	Cell
Supervising Project Manager	Ty France	Rooney Engineering	406-294-0334	406-321-1660
Supervisor - Construction Services:	Trent Mattick	Enbridge	701-857-0803	701-721-3356

Brief Description of Weekly Activities:

Alexander Station

- Drill and tap motor mounts
- Rough aligned motor
- Installed spectacle blinds to begin pump piping fit up
- Hydrovacing to open up drain lines for demo/install
- Pulled grout forms
- Finished rubbing concrete

Specific Activity on Project

Description	% Complete	Description	% Complete
Alexander Station			
Civil - Demo	100%	Civil – New Construction	70%
Mechanical - Demo	100%	Mechanical – New Construction	65%
Electrical - Demo	100%	Electrical – New Construction	0%
		Clean-up	0%


Significant Work Activity for next week:

Alexander Station

- Downtime to Install drain lines
- Fit up pump piping and perform strain test
- Install pump seal pot and plumb pumps drain system
- Begin underground electrical work
- Install control building stairs and rain gutters
- Install pipe supports

Comments:

No civil work until final cleanup.

Name	Date
Ty France 	10/8/201

140 PU-07-791 Filed: 10/15/2010 Pages: 1
Enbridge Pipeline - Alexander Station - Weekly
Report for week of Oct. 11, 2010