



**ROONEY ENGINEERING,  
INC.**  
Engineering for the Energy  
Industry



**Weekly Construction Progress Report**

**Enbridge Pipelines (North Dakota) LLC**

**Week of: Oct. 18, 2010**

**Case No. PU-07-791**

	Name	Company	Office	Cell
<b>Supervising Project Manager</b>	Ty France	Rooney Engineering	406-294-0334	406-321-1660
<b>Supervisor - Construction Services:</b>	Trent Mattick	Enbridge	701-857-0803	701-721-3356

**Brief Description of Weekly Activities:**

**Alexander Station**

- Demo drain lines
- Install new pump drain lines
- Installed pump seal pot
- Hydrovac for pump suction and discharge lines
- Fit piping to pump in preparation for stress test
- Installed pipe supports
- Electrical bid review

**Specific Activity on Project**


Description	% Complete	Description	% Complete
<b>Alexander Station</b>			
Civil - Demo	100%	Civil – New Construction	70%
Mechanical - Demo	100%	Mechanical – New Construction	75%
Electrical - Demo	100%	Electrical – New Construction	0%
		Clean-up	0%

**Significant Work Activity for next week:**

**Alexander Station**

- Perform pump piping strain test
- Plumb pumps drain system
- Begin underground electrical work
- Install control building stairs and rain gutters
- Pour HVAC and control building concrete pads
- Backfill and install clay liner in drain line excavation

**Comments:**

Name	Date
Ty France 	10/22/2010