



**ROONEY ENGINEERING,
INC.**
Engineering for the Energy
Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: Oct. 25, 2010

Case No. PU-07-791

	Name	Company	Office	Cell
Supervising Project Manager	Ty France	Rooney Engineering	406-294-0334	406-321-1660
Supervisor - Construction Services:	Trent Mattick	Enbridge	701-857-0803	701-721-3356

Brief Description of Weekly Activities:

Alexander Station

- Performed pump stress test
- Installed pumps drain system
- Installed pump seal pot
- Padded drain, suction and discharge lines
- Electrical Pre-Job Meeting

Specific Activity on Project

Description	% Complete	Description	% Complete
Alexander Station			
Civil - Demo	100%	Civil – New Construction	70%
Mechanical - Demo	100%	Mechanical – New Construction	80%
Electrical - Demo	100%	Electrical – New Construction	0%
		Clean-up	0%


Significant Work Activity for next week:

Alexander Station

- Backfill and patch clay liner
- Civil site clean-up
- Pour control building stairs and HVAC concrete foundations
- Install dike drain access platform
- Install pipe supports

Comments:

-No work one day this week due to inclement weather

Name	Date
Ty France 	10/29/2010