

	<b>ROONEY ENGINEERING, INC.</b> Engineering for the Energy Industry			
<b>Weekly Construction Progress Report</b>		<b>Enbridge Pipelines (North Dakota) LLC</b>		
		<b>Week of: Nov. 1, 2010</b>		
<b>Case No. PU-07-791</b>				
	<b>Name</b>	<b>Company</b>	<b>Office</b>	<b>Cell</b>
<b>Supervising Project Manager</b>	Ty France	Rooney Engineering	406-294-0334	406-321-1660
<b>Supervisor - Construction Services:</b>	Trent Mattick	Enbridge	701-857-0803	701-721-3356

<b>Brief Description of Weekly Activities:</b>
<b>Alexander Station</b>
<ul style="list-style-type: none"> <li>• Installed pipe supports</li> <li>• Prep for DRA skid</li> <li>• Completed plumbing pump drain system</li> <li>• Environmental inspected area of contaminated soil</li> </ul>

<b>Specific Activity on Project</b>			
<b>Description</b>	<b>% Complete</b>	<b>Description</b>	<b>% Complete</b>
<b>Alexander Station</b>			
Civil - Demo	100%	Civil – New Construction	70%
Mechanical - Demo	100%	Mechanical – New Construction	82%
Electrical - Demo	100%	Electrical – New Construction	0%
		Clean-up	0%

<b>Significant Work Activity for next week:</b>
<b>Alexander Station</b>
<ul style="list-style-type: none"> <li>• Backfill drain, suction and discharge lines</li> <li>• Patch clay liner</li> <li>• Civil site clean-up</li> <li>• Pour control building stairs and HVAC concrete foundations</li> <li>• Install dike drain access platform</li> <li>• Begin electrical work</li> </ul>

<b>Comments:</b>

<b>Name</b>	<b>Date</b>
Ty France 	11/5/2010