



**ROONEY ENGINEERING,  
INC.**  
Engineering for the Energy  
Industry



**Weekly Construction Progress Report**

**Enbridge Pipelines (North Dakota) LLC**

**Week of: Nov. 8, 2010**

**Case No. PU-07-791**

	Name	Company	Office	Cell
<b>Supervising Project Manager</b>	Ty France	Rooney Engineering	406-294-0334	406-321-1660
<b>Supervisor - Construction Services:</b>	Trent Mattick	Enbridge	701-857-0803	701-721-3356

**Brief Description of Weekly Activities:**

**Alexander Station**

- Kicked off electrical construction
- Hydrovacating electrical cable trenches
- Prepared DRA skid area
- Backfilled drain, suction and discharge lines
- Poured control building stairs and HVAC foundations
- Poured waterfall concrete supports

**Specific Activity on Project**


Description	% Complete	Description	% Complete
<b>Alexander Station</b>			
Civil - Demo	100%	Civil – New Construction	70%
Mechanical - Demo	100%	Mechanical – New Construction	82%
Electrical - Demo	100%	Electrical – New Construction	10%
		Clean-up	0%

**Significant Work Activity for next week:**

**Alexander Station**

- Continue hydrovacating electrical trenches
- Begin pulling electrical cables
- Begin setting electrical equipment (MCC, transformer etc...)
- Delivery and setting of DRA skid
- Plumb DRA skid to injection point

**Comments:**

Name	Date
Ty France 	11/12/2010