



**ROONEY ENGINEERING,
INC.**
Engineering for the Energy
Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: Nov. 15, 2010

Case No. PU-07-791

	Name	Company	Office	Cell
Supervising Project Manager	Ty France	Rooney Engineering	406-294-0334	406-321-1660
Supervisor - Construction Services:	Trent Mattick	Enbridge	701-857-0803	701-721-3356

Brief Description of Weekly Activities:

Alexander Station

- Hydrovac electrical trenches
- Hauled electrical major equipment to site
- Begun setting major electrical equipment
- Offload and set DRA skid
- Pulled electrical conduits
- Hung cable tray underneath control building
- Begun installing ground loop

Specific Activity on Project

Description	% Complete	Description	% Complete
Alexander Station			
Civil - Demo	100%	Civil – New Construction	80%
Mechanical - Demo	100%	Mechanical – New Construction	85%
Electrical - Demo	100%	Electrical – New Construction	25%
		Clean-up	0%


Significant Work Activity for next week:

Alexander Station

- Finish pulling cables
- Set major electrical equipment
- Wire and terminate DRA skid
- Run high voltage cable and prepare for Hi pot test
- Plumb DRA skid to injection point
- Install insulation on pump drain and DRA tubing

Comments:

Short work week next week due to Thanksgiving Holiday

Name	Date
Ty France 	11/19/2010