



**ROONEY ENGINEERING,
INC.**
Engineering for the Energy
Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: Nov. 29, 2010

Case No. PU-07-791

	Name	Company	Office	Cell
Supervising Project Manager	Ty France	Rooney Engineering	406-294-0334	406-321-1660
Supervisor - Construction Services:	Trent Mattick	Enbridge	701-857-0803	701-721-3356

Brief Description of Weekly Activities:

Alexander Station

- Completed Pulling cables
- Completed pumps stress cone installation
- Hi-Potted high voltage cable
- Padded all electrical wires and conduit
- Electrical station downtime to commission MCC and remove from temporary power
- Completed installing ground loop
- Changed out 4160 switchgear fuses to 450's
- Finished installing control building's HVAC unit and ducting
- Completed wiring DRA skid

Specific Activity on Project


Description	% Complete	Description	% Complete
Alexander Station			
Civil - Demo	100%	Civil – New Construction	80%
Mechanical - Demo	100%	Mechanical – New Construction	85%
Electrical - Demo	100%	Electrical – New Construction	65%
		Clean-up	0%

Significant Work Activity for next week:

Alexander Station

- Complete terminations of remaining electrical equipment
- Install Limitorque actuators and terminate
- Terminate DeviceNet connections
- Plumb DRA skid to injection point
- Install insulation on pump drain and DRA tubing
- Station Commission is scheduled for next week (week of Dec. 6th.)
- Backfill electrical trenches with sand for commissioning safety

Comments:

Name	Date
Ty France 	12/3/2010