



**ROONEY ENGINEERING,
INC.**
Engineering for the Energy
Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: Dec. 6, 2010

Case No. PU-07-791

	Name	Company	Office	Cell
Supervising Project Manager	Ty France	Rooney Engineering	406-294-0334	406-321-1660
Supervisor - Construction Services:	Trent Mattick	Enbridge	701-857-0803	701-721-3356

Brief Description of Weekly Activities:

Alexander Station

- Completed terminations of remaining electrical equipment
- Install Limitorque actuators
- Terminated DeviceNet connections
- Plumbed DRA skid to injection point
- Installed temporary insulation on pump drain and DRA tubing
- Backfilled portions electrical trenches with sand
- Completed list of construction deficiencies
- Commissioned Station

Specific Activity on Project


Description	% Complete	Description	% Complete
Alexander Station			
Civil - Demo	100%	Civil – New Construction	80%
Mechanical - Demo	100%	Mechanical – New Construction	85%
Electrical - Demo	100%	Electrical – New Construction	85%
		Clean-up	0%

Significant Work Activity for next week:

Alexander Station

- Complete electrical work
- Install new light pole
- Install VFD start up beacons
- Install pump drain lines, seal pot and DRA skid insulation
- Begin work on construction deficiency list
- Complete backfill of trenches with sand

Comments:

Name	Date
Ty France 	12/10/2010