



**ROONEY ENGINEERING,
INC.**
Engineering for the Energy
Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: August 8th, 2011

Case No. PU-07-791

	Name	Company	Office	Cell
Supervising Project Manager	Paul Giron	Rooney Engineering	303-705-9336	720-300-7285
Supervisor - Construction Services:	Keith Voigt	Enbridge	701-857-0831	701-720-0265

Brief Description of Activities:

Alexander Station

- In the spring of 2010 all insulation was installed. During the week of July 7th Alexander Station was fully painted (station facilities and tank). During the week of August 8th the pump access platform were constructed and painted.

Trenton Station

- In the spring of 2010 all insulation and all the painting of station facilities and the tank was completed. During the week of May 23rd various small mechanical installations were completed (i.e. valve handles installations, DRA support, etc...).

Beaver Lodge Station

- In the spring of 2010 all remaining punchlist times such as painting, insulation, and site cleanup was completed. Beaver Lodge Station is fully complete.

Stanley Station

- In the spring of 2010 all insulation was installed. During the week of July 5th Stanley Station was fully painted (station facilities and tank).

Blaisdell Station

- In the spring of 2010 all remaining punchlist times such as painting, insulation, and site cleanup was completed. Blaisdell Station is fully complete.

Minot Station

- In the spring of 2010 all insulation was installed. During the week of June 21st a pressure relief valve was installed on the Minot piping. Painting and bollard installation is currently being done on site.

Denbigh Station

- In the spring of 2010 all remaining punchlist times such as painting, insulation, and site cleanup was completed. Denbigh Station is fully complete.

Pleasant Lake Station

- In the spring of 2010 all remaining punchlist times such as painting, insulation, and site cleanup was completed. During the week of May 23rd Pleasant Lake Station drainage issues was resolved and additional rock was laid in necessary locations.

Penn Station

- In the spring of 2010 all remaining punchlist times such as painting, insulation, and site cleanup was completed. Penn Station is fully complete.

Bartlett Station

- In the spring of 2010 all remaining punchlist times such as painting, insulation, and site cleanup was completed. Though during the week of July 11th an additional insulation was installed on the DRA valve.

Larimore Station

- In the spring of 2010 all remaining punchlist times such as painting, insulation, and site cleanup was

completed. Larimore Station is fully complete.

Specific Activity on Project			
Description	% Complete	Description	% Complete
Alexander Station		Trenton Station	
Civil	100	Civil	100
Mechanical	95	Mechanical	95
Electrical	100	Electrical	100
Clean-up	100	Clean-up	100
Beaver Lodge Station		Stanley Station	
Civil	100	Civil	100
Mechanical	100	Mechanical	95
Electrical	100	Electrical	100
Clean-up	100	Clean-up	100
Blaisdell Station		Minot Station	
Civil	100	Civil	100
Mechanical	100	Mechanical	95
Electrical	100	Electrical	100
Clean-up	100	Clean-up	100
Denbigh Station		Pleasant Lake Station	
Civil	100	Civil	100
Mechanical	100	Mechanical	100
Electrical	100	Electrical	100
Clean-up	100	Clean-up	100
Penn Station		Bartlett Lake Station	
Civil	100	Civil	100
Mechanical	100	Mechanical	100
Electrical	100	Electrical	100
Clean-up	100	Clean-up	100
Larimore Station			
Civil	100		
Mechanical	100		
Electrical	100		
Clean-up	100		

Significant Work Activity for next week:
<p>Alexander Station</p> <ul style="list-style-type: none"> During the week of August 15th the tank Logo will be installed and the pump access platforms will be installed. Alexander Station will be fully complete once these tasks are completed.
<p>Trenton Station</p> <ul style="list-style-type: none"> During the week of August 15th the tank Logo will be installed. Trenton Station will be fully complete once this task is complete.
<p>Beaver Lodge Station</p> <ul style="list-style-type: none"> None, complete.
<p>Stanley Station</p> <ul style="list-style-type: none"> During the week of August 15th the tank Logo will be installed and the decotherm treatment will be applied. Trenton Station will be fully complete once these tasks are complete.
<p>Blaisdell Station</p> <ul style="list-style-type: none"> None, complete.
<p>Minot Station</p> <ul style="list-style-type: none"> During the week of August 15 painting and bollard installation will be concluded. Minot Station will be fully complete once these tasks are complete.

Denbigh Station

- None, complete.

Pleasant Lake Station

- None, complete.

Penn Station

- None, complete.

Bartlett Station

- None, complete.

Larimore Station

- None, complete.

Comments:

Name

Date

Paul Giron



8/12/11