



**ROONEY ENGINEERING,
INC.**
Engineering for the Energy
Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: August 29th, 2011

Case No. PU-07-791

	Name	Company	Office	Cell
Supervising Project Manager	Paul Giron	Rooney Engineering	303-705-9336	720-300-7285
Supervisor - Construction Services:	Keith Voigt	Enbridge	701-857-0831	701-720-0265

Brief Description of Activities:

Alexander Station

- During the week of August 22nd a logo for the tank was installed. During the week of August 29th the pump access platforms were installed.

Trenton Station

- During the week of August 22nd a logo for the tank was installed.

Beaver Lodge Station

- In the spring of 2010 all remaining punchlist times such as painting, insulation, and site cleanup was completed. Beaver Lodge Station is fully complete.

Stanley Station

- In the spring of 2010 all insulation was installed. During the week of July 5th Stanley Station was fully painted (station facilities and tank).

Blaisdell Station

- In the spring of 2010 all remaining punchlist times such as painting, insulation, and site cleanup was completed. Blaisdell Station is fully complete.

Minot Station

- During the week of August 29th painting of Minot Station was fully completed.

Denbigh Station

- In the spring of 2010 all remaining punchlist times such as painting, insulation, and site cleanup was completed. Denbigh Station is fully complete.

Pleasant Lake Station

- In the spring of 2010 all remaining punchlist times such as painting, insulation, and site cleanup was completed. During the week of May 23rd Pleasant Lake Station drainage issues was resolved and additional rock was laid in necessary locations.

Penn Station

- In the spring of 2010 all remaining punchlist times such as painting, insulation, and site cleanup was completed. Penn Station is fully complete.

Bartlett Station

- In the spring of 2010 all remaining punchlist times such as painting, insulation, and site cleanup was completed. Though during the week of July 11th an additional insulation was installed on the DRA valve.

Larimore Station

- In the spring of 2010 all remaining punchlist times such as painting, insulation, and site cleanup was completed. Larimore Station is fully complete.

Specific Activity on Project			
Description	% Complete	Description	% Complete
Alexander Station		Trenton Station	
Civil	100	Civil	100
Mechanical	100	Mechanical	100
Electrical	100	Electrical	100
Clean-up	100	Clean-up	100
Beaver Lodge Station		Stanley Station	
Civil	100	Civil	100
Mechanical	100	Mechanical	95
Electrical	100	Electrical	100
Clean-up	100	Clean-up	100
Blaisdell Station		Minot Station	
Civil	100	Civil	100
Mechanical	100	Mechanical	100
Electrical	100	Electrical	100
Clean-up	100	Clean-up	100
Denbigh Station		Pleasant Lake Station	
Civil	100	Civil	100
Mechanical	100	Mechanical	100
Electrical	100	Electrical	100
Clean-up	100	Clean-up	100
Penn Station		Bartlett Lake Station	
Civil	100	Civil	100
Mechanical	100	Mechanical	100
Electrical	100	Electrical	100
Clean-up	100	Clean-up	100
Larimore Station			
Civil	100		
Mechanical	100		
Electrical	100		
Clean-up	100		

Significant Work Activity for next week:
<p>Alexander Station</p> <ul style="list-style-type: none"> • None, Complete <p>Trenton Station</p> <ul style="list-style-type: none"> • None, Complete <p>Beaver Lodge Station</p> <ul style="list-style-type: none"> • None, complete. <p>Stanley Station</p> <ul style="list-style-type: none"> • During the week of September 5th the tank logo will be installed and the decotherm treatment will be applied. Stanley Station will be fully complete once these tasks are complete. <p>Blaisdell Station</p> <ul style="list-style-type: none"> • None, complete. <p>Minot Station</p> <ul style="list-style-type: none"> • None, complete <p>Denbigh Station</p> <ul style="list-style-type: none"> • None, complete. <p>Pleasant Lake Station</p>

- None, complete.

Penn Station

- None, complete.

Bartlett Station

- None, complete.

Larimore Station

- None, complete.

Comments:

Name

Date

Paul Giron



9/2/11