



**FPL ENERGY ASHTABULA WIND, LLC
LIVERNE, NORTH DAKOTA**

OTTER TAIL Plan of the Day (POD)

Weather Forecast: **Partly Sunny**

High: **83°F** Low: **55°F**

Winds: **NE @ 4mph**

Precipitation Chances: **5%**

Thursday, June 26, 2008

COD - 12/31/08

189 Days to COD

FPL Energy

Otter Tail

Blattner

GEWE

Safety/Environmental:

- SWPPP inspection scheduled for Today.
- Check Back-up alarms daily and report.
- Observe speed limits.
- Wear all required PPE.
- Maintain hydration.
- Watch soft spots when off-loading trucks.

Civil:

- Sub-grade OT51-OT57
- Gravel OT58-OT60

Substation:

- Grading pad complete

34 PU-08-32 Filed: 6/26/2008 Pages: 1
Ashtabula Wind, Otter Tail, Plan of the Day, June 26, 2008

Ashtabula Wind, LLC

Receiving (As of COB yesterday)

	Total	Rec'd	Balance
PMT XFR	32	29	3
Grounding XFR	2	0	2
4/0 Cable	147,000	143,166	3,834
1000KM	91,446	94,356	-2,910
500KM	45,000	0	45,000
12 Fiber SM	91,000	0	91,000
1001 KCM (LVC)	12,500	0	12,500
Grounding XFR boxp	2	0	2
XFR Box Pads	32	0	32
Copperclad Cable	45,000	0	45,000
Bases	32	0	32
Mids	32	0	32
Tops	32	0	32
Machine Heads	32	0	32
Contollers (DTA's)	32	0	32
Blade Sets	32	0	32
Hubs	32	0	32

General Construction Status



	Total	Complete	% Complete
Roads Subgraded	37,970	13,900	36.6%
Roads Complete	37,970	0	0.0%
Foundations Excavated	32	0	0.0%
Foundations Poured	32	0	0.0%
Foundations Backfilled	32	0	0.0%
Crane Pads Complete	32	0	0.0%
Tower Base Sections Erected	32	0	0.0%
Tower Mid Sections Erected	32	0	0.0%
Tower Top Sections Erected	32	0	0.0%
Machine Heads Installed	32	0	0.0%
Rotors Flown	32	0	0.0%
Mechanically Completed	32	0	0.0%
Pre-Commissioned	32	0	0.0%
Final Commissioned	32	0	0.0%
Cable Installed 4/0	147,000	0	0.0%
Cable Installed 1000 KM	91,446	0	0.0%
Cable Installed 500 KM	45,000	0	0.0%
Fiber-Optic 12 Fiber SM	91,000	0	0.0%
1001 KCM (LVC)	12,500	0	0.0%
Copperclad Cable	45,000	0	0.0%
Transformers Set	32	0	0.0%
Transformers Terminated	32	0	0.0%
(as of COB yesterday)			