



**FPL ENERGY ASHTABULA WIND, LLC  
LIVERNE, NORTH DAKOTA**

**OTTER TAIL Plan of the Day (POD)**

**Weather Forecast: Partly Sunny**  
**High: 73°F Low: 49°F**  
**Winds: N @ 11 mph**  
**Precipitation Chances: 5%**

**Wednesday, July 2, 2008**

**COD - 12/31/08**

**183 Days to COD**

FPL Energy	Otter Tail	Blattner	GEWE
------------	------------	----------	------

**Environmental:**

- Developing wetland impact prevention plan and maps
- Monitor environmentally sensitive areas
- Marking environmentally sensitive areas
- Environmental awareness to ALL crews, including sub-contractors

**Safety:**

- SWPPP inspection scheduled for July 10.
- Check Back-up alarms daily and report.
- Observe speed limits.
- Wear all required PPE.
- Maintain hydration.
- Watch soft spots when off-loading trucks.

**Civil:**

- Gravel batch plant, 58-59, 47-48

**Substation:**

- Grading pad complete

**42 PU-08-32** Filed: 7/2/2008 Pages: 1  
 Ashtabula Wind, Otter Tail, Plan of the Day, July 2, 2008

Ashtabula Wind, LLC

Receiving (As of COB yesterday)			
	Total	Rec'd	Balance
PMT XFR	32	32	0
Grounding XFR	2	0	2
4/0 Cable	147,000	143,366	3,634
1000KM	91,446	94,500	-3,054
500KM	45,000	0	45,000
12 Fiber SM	91,000	0	91,000
1001 KCM (LVC)	12,500	0	12,500
Grounding XFR boxp	2	0	2
XFR Box Pads	32	0	32
Copperclad Cable	45,000	0	45,000
Bases	32	0	32
Mids	32	0	32
Tops	32	0	32
Machine Heads	32	0	32
Contollers (DTA's)	32	0	32
Blade Sets	32	0	32
Hubs	32	0	32

**General Construction Status**



	Total	Complete	% Complete
Roads Subgraded	37,970	25,648	67.5%
Roads Complete	37,970	8,700	22.9%
Foundations Excavated	32	0	0.0%
Foundations Poured	32	0	0.0%
Foundations Backfilled	32	0	0.0%
Crane Pads Complete	32	0	0.0%
Tower Base Sections Erected	32	0	0.0%
Tower Mid Sections Erected	32	0	0.0%
Tower Top Sections Erected	32	0	0.0%
Machine Heads Installed	32	0	0.0%
Rotors Flown	32	0	0.0%
Mechanically Completed	32	0	0.0%
Pre-Commissioned	32	0	0.0%
Final Commissioned	32	0	0.0%
Cable Installed 4/0	147,000	0	0.0%
Cable Installed 1000 KM	91,446	0	0.0%
Cable Installed 500 KM	45,000	0	0.0%
Fiber-Optic 12 Fiber SM	91,000	0	0.0%
1001 KCM (LVC)	12,500	0	0.0%
Copperclad Cable	45,000	0	0.0%
Transformers Set	32	0	0.0%
Transformers Terminated	32	0	0.0%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE