



**FPL ENERGY ASHTABULA WIND, LLC
LIVERNE, NORTH DAKOTA**

Plan of the Day (POD)

Weather Forecast: **Partly Sunny**
 High: **87°F** Low: **62°F**
 Winds: **ENE @ 9 mph**
 Precipitation Chances: **34%**

Thursday, July 10, 2008

COD - 12/31/08

175 Days to COD

FPL Energy

Otter Tail

Blattner

GEWE

Environmental:

- Developing wetland impact prevention plan and maps
- Monitor environmentally sensitive areas
- Marking environmentally sensitive areas
- Environmental awareness to ALL crews, including sub-contractors

Safety:

- SWPPP inspection scheduled for today.
- Check back-up alarms daily and report.
- Observe speed limits.
- Wear all required PPE.
- Maintain hydration.
- Watch soft spots when off-loading trucks.

Civil:

- Drying out roads, due to rain.

Substation:

- Grading pad complete
- Work on foundations

51 **PU-08-32** Filed: 7/10/2008 Pages: 1
 Ashtabula Wind Plan of the Day, July 10, 2008

Ashtabula Wind, LLC

Receiving (As of COB yesterday)

	Total	Rec'd	Balance
PMT XFR	99	0	99
Grounding XFR	9	7	2
4/0 Cable	588,000	586,681	1,319
1000KM	396,000	382,164	13,836
500KM	99,000	0	99,000
12 Fiber SM	385,000	0	385,000
1000 KCM (LVC)	37,000	35,175	1,825
Grounding XFR boxp	8	0	8
XFR Box Pads	100	0	100
Copperclad Cable	108,000	33,000	75,000
Bases	99	0	99
Mids	99	0	99
Tops	99	0	99
Machine Heads	99	0	99
Contollers (DTA's)	99	0	99
Blade Sets	99	0	99
Hubs	99	0	99

General Construction Status



	Total	Complete	% Complete
Roads Subgraded LF	117,819	7,870	6.7%
Roads Complete LF	117,819	0	0.0%
Foundations Excavated	99	0	0.0%
Foundations Poured	99	0	0.0%
Foundations Backfilled	99	0	0.0%
Crane Pads Complete	99	0	0.0%
Tower Base Sections Erected	99	0	0.0%
Tower Mid Sections Erected	99	0	0.0%
Tower Top Sections Erected	99	0	0.0%
Machine Heads Installed	99	0	0.0%
Rotors Flown	99	0	0.0%
Mechanically Completed	99	0	0.0%
Pre-Commissioned	99	0	0.0%
Final Commissioned	99	0	0.0%
Cable Installed 4/0	588,000	0	0.0%
Cable Installed 1000 KM	396,000	0	0.0%
Cable Installed 500 KM	99,000	0	0.0%
Fiber-Optic 12 Fiber SM	385,000	0	0.0%
Copperclad Cable	108,000	0	0.0%
Transformers Set	99	0	0.0%
Transformers Terminated	99	0	0.0%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE