



**FPL ENERGY ASHTABULA WIND, LLC
LIVERNE, NORTH DAKOTA**

Plan of the Day (POD)

Weather Forecast: **Sunny**
 High: **84-F** Low: **56-F**
 Winds: **CLM @ 0 mph**
 Precipitation Chances: **20%**

Monday, July 21, 2008

COD - 12/31/08

164 Days to COD

FPL Energy	Otter Tail	Blattner	GEWE
-------------------	-------------------	-----------------	-------------

Environmental:

- SWPPP inspection Thursday July 24th.
- Developing wetland impact prevention plan and maps
- Monitor environmentally sensitive areas
- Marking environmentally sensitive areas
- Environmental awareness to ALL crews, including sub-contractors
- Silt fence installation
- Wetland sign installation

Safety:

- Check back-up alarms daily and report.
- Observe speed limits.
- Wear all required PPE.
- Maintain hydration.
- Watch soft spots when off-loading trucks.

Civil:

- Sub-grade at AT1-AT4

Substation:

- Grading pad complete

**Monthly Management Meeting is scheduled for
Friday August 1st, 2008**

Receiving (As of COB yesterday)			
	Total	Rec'd	Balance
PMT XFR	99	15	84
Grounding XFR	9	9	0
4/0 Cable	588,000	593,673	-5,673
1000KM	396,000	382,164	13,836
500KM	99,000	18,650	80,350
12 Fiber SM	385,000	250,898	134,102
1000 KCM (LVC)	37,000	35,175	1,825
Grounding XFR boxp	8	0	8
XFR Box Pads	100	0	100
Copperclad Cable	108,000	34,296	73,704
Bases	99	0	99
Mids	99	0	99
Tops	99	0	99
Machine Heads	99	0	99
Contollers (DTA's)	99	0	99
Blade Sets	99	0	99
Hubs	99	0	99

General Construction Status

65 PU-08-32 Filed: 7/21/2008 Pages: 1
Ashtabula Wind Plan of the Day, July 21, 2008

Ashtabula Wind, LLC



	Total	Complete	% Complete
Roads Subgraded LF	117,819	10,243	8.7%
Roads Complete LF	117,819	0	0.0%
Foundations Excavated	99	0	0.0%
Foundations Poured	99	0	0.0%
Foundations Backfilled	99	0	0.0%
Crane Pads Complete	99	0	0.0%
Tower Base Sections Erected	99	0	0.0%
Tower Mid Sections Erected	99	0	0.0%
Tower Top Sections Erected	99	0	0.0%
Machine Heads Installed	99	0	0.0%
Rotors Flown	99	0	0.0%
Mechanically Completed	99	0	0.0%
Pre-Commissioned	99	0	0.0%
Final Commissioned	99	0	0.0%
Cable Installed 4/0	588,000	0	0.0%
Cable Installed 1000 KM	396,000	0	0.0%
Cable Installed 500 KM	99,000	0	0.0%
Fiber-Optic 12 Fiber SM	385,000	0	0.0%
Copperclad Cable	108,000	0	
Transformers Set	99	0	0.0%
Transformers Terminated	99	0	0.0%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE