



**FPL ENERGY ASHTABULA WIND, LLC**  
**LUVERNE, NORTH DAKOTA**

**OTTER TAIL Plan of the Day (POD)**

Weather Forecast: **Mostly Cloudy**  
**High: 81°F Low: 59°F**  
**Winds: SSE @ 14 mph**  
**Precipitation Chances: 31%**

**Wednesday, July 23, 2008**

**COD - 12/15/08**

**146 Days to COD**

<b>FPL Energy</b>	<b>Otter Tail</b>	<b>Blattner</b>	<b>GEWE</b>
-------------------	-------------------	-----------------	-------------

**Environmental:**

- SWPPP inspection Thursday July 24<sup>th</sup>.
- Developing wetland impact prevention plan and maps
- Monitor environmentally sensitive areas
- Marking environmentally sensitive areas
- Environmental awareness to ALL crews
- Silt fence installation
- Wetland sign installation

**Safety:**

- Check Back-up alarms daily and report.
- Observe speed limits.
- Wear all required PPE.
- Maintain hydration.
- Watch soft spots when off-loading trucks.

**Civil:**

- Sub-grade Complete
- Gravel OT39 – OT41
- Excavation at OT54, OT55, OT58, & OT59
- Pour mud mats at OT54 & OT55
- Install bottom rebar mat at OT62
- Install anchor bolts at OT61 & OT62
- Install top rebar mat at OT60 & OT63
- Form base at OT64
- Pour base at OT64
- Form pedestal at OT65
- Pour pedestal at OT65

**Collection:**

- Trench & Cable Install 1000 at SP603 –SP604
- Boring 704

**Substation:**

- Grading pad complete

**Monthly Management Meeting is scheduled for  
Friday August 1<sup>st</sup>, 2008**

<b>Receiving (As of COB yesterday)</b>			
	<b>Total</b>	<b>Rec'd</b>	<b>Balance</b>
PMT XFR	32	32	0
Grounding XFR	2	0	2
4/0 Cable	147,000	143,366	3,634
1000KM	91,446	94,500	-3,054
500KM	45,000	37,236	7,764
12 Fiber SM	91,000	95,535	-4,535
1001 KCM (LVC)	12,500	12,500	0
Grounding XFR boxp	2	0	2
XFR Box Pads	32	0	32
Copperclad Cable	45,000	46,291	-1291
Bases	32	0	32
Mids	32	0	32
Tops	32	0	32
Machine Heads	32	0	32
Contollers (DTA's)	32	0	32
Blade Sets	32	0	32
Hubs	32	0	32

**General Construction Status**



**70 PU-08-32** Filed: 7/23/2008 Pages: 1  
 Ashtabula Wind, Otter Tail, Plan of the Day, July 23, 2008

Ashtabula Wind, LLC

	<b>Total</b>	<b>Complete</b>	<b>% Complete</b>
Roads Subgraded	37,970	41,566	109.5%
Roads Complete	37,970	36,925	97.2%
Foundations Excavated	32	12	37.5%
Foundations Poured	32	0	0.0%
Foundations Backfilled	32	0	0.0%
Crane Pads Complete	32	0	0.0%
Tower Base Sections Erected	32	0	0.0%
Tower Mid Sections Erected	32	0	0.0%
Tower Top Sections Erected	32	0	0.0%
Machine Heads Installed	32	0	0.0%
Rotors Flown	32	0	0.0%
Mechanically Completed	32	0	0.0%
Pre-Commissioned	32	0	0.0%
Final Commissioned	32	0	0.0%
Cable Installed 4/0	147,000	1,528	1.0%
Cable Installed 1000 KM	91,446	10,302	11.3%
Cable Installed 500 KM	45,000	0	0.0%
Fiber-Optic 12 Fiber SM	91,000	0	0.0%
1001 KCM (LVC)	12,500	0	0.0%
Copperclad Cable	45,000	0	0.0%
Transformers Set	32	0	0.0%
Transformers Terminated	32	0	0.0%
(as of COB yesterday)			

**Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE**