



**FPL ENERGY ASHTABULA WIND, LLC
LIVERNE, NORTH DAKOTA**

OTTER TAIL Plan of the Day (POD)

Weather Forecast: **Partly Sunny**
 High: **89°F** Low: **59°F**
 Winds: **WSW @ 7 mph**
 Precipitation Chances: **24%**

Thursday, July 24, 2008

COD - 12/15/08

145 Days to COD

FPL Energy

Otter Tail

Blattner

GEWE

Environmental:

- SWPPP inspection Today.
- Developing wetland impact prevention plan and maps
- Monitor environmentally sensitive areas
- Marking environmentally sensitive areas
- Environmental awareness to ALL crews
- Silt fence installation
- Wetland sign installation

Safety:

- Check Back-up alarms daily and report.
- Observe speed limits.
- Wear all required PPE.
- Maintain hydration.
- Watch soft spots when off-loading trucks.

Civil:

- Sub-grade Complete
- Gravel OT39 – OT41
- Excavation at OT55, OT58, & OT59
- Pour mud mats at OT58 & OT59
- Install bottom rebar mat at OT62
- Install anchor bolts at OT62
- Install top rebar mat at OT60 & OT63
- Form base at OT60 & OT63
- Pour base at OT60
- Form pedestal at OT65 & OT64
- Pour pedestal at OT65

Collection:

- Trench & Cable Install 1000 at SP603 –SP604
- Cable Splicing SP 604, WTG 59-58
- Boring 705, 806-907

**Monthly Management Meeting is scheduled for
Friday August 1st, 2008**

Receiving (As of COB yesterday)

	Total	Rec'd	Balance
PMT XFR	32	32	0
Grounding XFR	2	0	2
4/0 Cable	147,000	143,366	3,634
1000KM	91,446	94,500	-3,054
500KM	45,000	46,468	-1,468
12 Fiber SM	91,000	95,535	-4,535
1001 KCM (LVC)	12,500	12,500	0
Grounding XFR boxp	2	2	0
XFR Box Pads	32	5	27
Copperclad Cable	45,000	46,291	-1291
Bases	32	0	32
Mids	32	0	32
Tops	32	0	32
Machine Heads	32	0	32
Contollers (DTA's)	32	0	32
Blade Sets	32	0	32
Hubs	32	0	32

General Construction Status

72 PU-08-32 Filed: 7/24/2008 Pages: 1
 Ashtabula Wind, Otter Tail, Plan of the Day, July 24, 2008

Ashtabula Wind, LLC



	Total	Complete	% Complete
Roads Subgraded	37,970	41,566	109.5%
Roads Complete	37,970	39,578	104.2%
Foundations Excavated	32	13	40.6%
Foundations Poured	32	0	0.0%
Foundations Backfilled	32	0	0.0%
Crane Pads Complete	32	0	0.0%
Tower Base Sections Erected	32	0	0.0%
Tower Mid Sections Erected	32	0	0.0%
Tower Top Sections Erected	32	0	0.0%
Machine Heads Installed	32	0	0.0%
Rotors Flown	32	0	0.0%
Mechanically Completed	32	0	0.0%
Pre-Commissioned	32	0	0.0%
Final Commissioned	32	0	0.0%
Cable Installed 4/0	147,000	1,528	1.0%
Cable Installed 1000 KM	91,446	11,190	12.2%
Cable Installed 500 KM	45,000	0	0.0%
Fiber-Optic 12 Fiber SM	91,000	0	0.0%
1001 KCM (LVC)	12,500	0	0.0%
Copperclad Cable	45,000	0	0.0%
Transformers Set	32	0	0.0%
Transformers Terminated	32	0	0.0%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE