



Monday, July 28, 2008

**FPL ENERGY ASHTABULA WIND, LLC**  
**LUVERNE, NORTH DAKOTA**

***SUBSTATION & TRANSMISSION LINE***  
***Plan of the Day (POD)***

**Weather Forecast: Partly cloudy**  
**High: 82°F Low: 58°F**  
**Winds: WNW @ 10 to 20 mph**  
**Precipitation Chances: 15%**

**FPL Energy      Otter Tail Power Company      MJ Electric**

**Substation**

Pour Foundation 7

**Transmission Line**

- **Safety/Environmental:**
- **Lay-down Yard:**  
Hughes Material arriving @ 8 a.m.
- **Electrical Construction:**
- Setting Structures 7 - 10
- Framing structures
- Tying in rebar
- Longfellow starting to dig concrete structures @3
- **Miscellaneous:**



**General Construction Status**

<b>Work Progress Report</b>			
Major Task	Completed	Total	% Complete
Tangent (laminated) foundations excavated	3	74	4%
Tangent (laminated) structures framed	5	75	7%
Tangent (laminated) structures set	2	74	3%
Dead-end/angle (concrete) foundations excavated	0	14	0%
Dead-end/angle (concrete) foundations poured	0	14	0%
Dead-end/angle (steel) structures framed	0	14	0%
Dead-end/angle (steel) structures set	0	14	0%
Spans of 1272 Bittern conductor strung	0	267	0%
Spans of 1272 Bittern sagged and clipped	0	267	0%
Spans of OPGW strung, attached and grounded	0	89	0%
OPGW splices/terminations completed	0	4	0%
M iles of distribution line leaned	6	6	100%
M iles of distribution line dismantled & removed	0	6	0%
Foundation excavation spoils disposed	0	88	0%
Reclamation	0	100%	0%

PU-08-32    Filed: 7/28/2008    Pages:1  
 Ashtabula Wind, Substation & Transmission Line,  
 Plan of the Day, July 28, 2008

Ashtabula Wind, LLC