



FPL ENERGY ASHTABULA WIND, LLC
LUVERNE, NORTH DAKOTA
SUBSTATION & TRANSMISSION LINE
Plan of the Day (POD)

Weather Forecast: Partly cloudy
 High: 84°F Low: 56°F
 Winds: W @ 9 mph
 Precipitation Chances: 25%

Tuesday, July 29, 2008

FPL Energy Otter Tail Power Company MJ Electric

Substation

12 Breaker Bottom and
 Curb Wall (Transformer)

Transmission Line

- **Safety/Environmental:**
- **Lay-down Yard:**
 2 Truck loads of poles coming in today.
- **Electrical Construction:**
- Setting Structures 15, 16.
- Framing structures 17, 18, 19, 20, 23
- **Miscellaneous:**
- Longfellow will start drilling at structure 3 today. Concrete to be delivered at 17:00 today. 8 rebar cages yet to be constructed.



General Construction Status

Work Progress Report			
Major Task	Completed	Total	% Complete
Tangent (laminated) foundations excavated	8	74	11%
Tangent (laminated) structures framed	8	75	11%
Tangent (laminated) structures set	6	74	8%
Dead-end/angle (concrete) foundations excavated	0	14	0%
Dead-end/angle (concrete) foundations poured	0	14	0%
Dead-end/angle (steel) structures framed	0	14	0%
Dead-end/angle (steel) structures set	0	14	0%
Spans of 1272 Bittern conductor strung	0	267	0%
Spans of 1272 Bittern sagged and clipped	0	267	0%
Spans of OPGW strung, attached and grounded	0	89	0%
OPGW splices/terminations completed	0	4	0%
Miles of distribution line leaned	6	6	100%
Miles of distribution line dismantled & removed	0	6	0%
Foundation excavation spoils disposed	0	88	0%
Reclamation	0	100%	0%

PU-08-32 Filed: 7/29/2008 Pages: 1
 Ashtabula Wind, Substation & Transmission Line,
 Plan of the Day, July 29, 2008
 Ashtabula Wind, LLC