



FPL ENERGY ASHTABULA WIND, LLC
LUVERNE, NORTH DAKOTA

Plan of the Day (POD)

Weather Forecast: **Partly Sunny**
 High: **83°F** Low: **54°F**
 Winds: **WSW @ 7 mph**
 Precipitation Chances: **0%**

Tuesday, August 5, 2008

COD - 12/31/08

149 Days to COD

| | | | |
|-------------------|-------------------|-----------------|-------------|
| FPL Energy | Otter Tail | Blattner | GEWE |
|-------------------|-------------------|-----------------|-------------|

Environmental:

- SWPPP inspection August 7th.
- Developing wetland impact prevention plan and maps
- Monitor environmentally sensitive areas
- Marking environmentally sensitive areas
- Environmental awareness to ALL crews, including sub-contractors
- Silt fence installation

Safety:

- Check back-up alarms daily and report.
- Observe speed limits.
- Wear all required PPE.
- Maintain hydration.
- Watch soft spots when off-loading trucks.

Civil:

- Sub-grade at AT83-AT93
- Gravel at AT22-AT30
- Approach at AT87 & AT93
- Excavation at AT31, AT21 & AT20
- Mud mat at AT 31 & AT32

Substation:

- Grading pad complete

Collection:

- Boring 901W, 103, 204, 303

| Receiving (As of COB yesterday) | | | |
|---------------------------------|---------|---------|---------|
| | Total | Rec'd | Balance |
| PMT XFR | 99 | 28 | 71 |
| Grounding XFR | 9 | 9 | 0 |
| 4/0 Cable | 588,000 | 600,815 | -12,815 |
| 1000KM | 396,000 | 400,725 | -4,725 |
| 500KM | 99,000 | 99,492 | -492 |
| 12 Fiber SM | 385,000 | 371,758 | 13,242 |
| 1000 KCM (LVC) | 37,000 | 35,175 | 1,825 |
| Grounding XFR boxp | 8 | 0 | 8 |
| XFR Box Pads | 100 | 10 | 90 |
| Copperclad Cable | 108,000 | 108,917 | -917 |
| Bases | 99 | 0 | 99 |
| Mids | 99 | 0 | 99 |
| Tops | 99 | 0 | 99 |
| Machine Heads | 99 | 0 | 99 |
| Contollers (DTA's) | 99 | 0 | 99 |
| Blade Sets | 99 | 0 | 99 |
| Hubs | 99 | 0 | 99 |

General Construction Status

90 PU-08-32 Filed: 8/5/2008 Pages: 1
 Ashtabula, Plan of the Day, Aug. 5, 2008

Ashtabula Wind, LLC



| | Total | Complete | % Complete |
|-----------------------------|---------|----------|------------|
| Roads Subgraded LF | 117,819 | 46,330 | 39.3% |
| Roads Complete LF | 117,819 | 30,756 | 26.1% |
| Foundations Excavated | 99 | 2 | 2.0% |
| Foundations Poured | 99 | 0 | 0.0% |
| Foundations Backfilled | 99 | 0 | 0.0% |
| Crane Pads Complete | 99 | 0 | 0.0% |
| Tower Base Sections Erected | 99 | 0 | 0.0% |
| Tower Mid Sections Erected | 99 | 0 | 0.0% |
| Tower Top Sections Erected | 99 | 0 | 0.0% |
| Machine Heads Installed | 99 | 0 | 0.0% |
| Rotors Flown | 99 | 0 | 0.0% |
| Mechanically Completed | 99 | 0 | 0.0% |
| Pre-Commissioned | 99 | 0 | 0.0% |
| Final Commissioned | 99 | 0 | 0.0% |
| Cable Installed 4/0 | 588,000 | 0 | 0.0% |
| Cable Installed 1000 KM | 396,000 | 0 | 0.0% |
| Cable Installed 500 KM | 99,000 | 0 | 0.0% |
| Fiber-Optic 12 Fiber SM | 385,000 | 0 | 0.0% |
| Copperclad Cable | 108,000 | 0 | 0.0% |
| Transformers Set | 99 | 0 | 0.0% |
| Transformers Terminated | 99 | 0 | 0.0% |
| (as of COB yesterday) | | | |

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE