



**FPL ENERGY ASHTABULA WIND, LLC
LIVERNE, NORTH DAKOTA**

Plan of the Day (POD)

Weather Forecast: Sunny
High: 82°F Low: 53°F
Winds: ENE @ 2 mph
Precipitation Chances: 0%

Thursday, August 7, 2008

COD - 12/31/08

147 Days to COD

FPL Energy	Otter Tail	Blattner	GEWE
-------------------	-------------------	-----------------	-------------

Environmental:

- SWPPP inspection Today
- Developing wetland impact prevention plan and maps
- Monitor environmentally sensitive areas
- Marking environmentally sensitive areas
- Environmental awareness to ALL crews, including sub-contractors
- Silt fence installation

Safety:

- Check back-up alarms daily and report.
- Observe speed limits.
- Wear all required PPE.
- Maintain hydration.
- Watch soft spots when off-loading trucks.

Civil:

- Sub-grade at AT87-AT93
- Gravel at AT22-AT26, AT69-AT76
- Approach at AT86, AT90, AT102, AT104
- Excavation at AT10, AT11, AT12 & AT13
- Mud mat at AT8, AT9 & AT10

Substation:

- Grading pad complete

Collection:

- Boring 506, 406, 407, 409, 203W, 411
- Cable splicing SP101

Receiving (As of COB yesterday)			
	Total	Rec'd	Balance
PMT XFR	99	32	67
Grounding XFR	9	9	0
4/0 Cable	588,000	600,815	-12,815
1000KM	396,000	400,725	-4,725
500KM	99,000	99,492	-492
12 Fiber SM	385,000	371,758	13,242
1000 KCM (LVC)	37,000	35,175	1,825
Grounding XFR boxp	8	0	8
XFR Box Pads	100	10	90
Copperclad Cable	108,000	108,917	-917
Bases	99	0	99
Mids	99	0	99
Tops	99	0	99
Machine Heads	99	0	99
Contollers (DTA's)	99	0	99
Blade Sets	99	0	99
Hubs	99	0	99

General Construction Status

96 PU-08-32 Filed: 8/7/2008 Pages: 1
Ashtabula Wind Plan of the Day, Aug. 7, 2008

Ashtabula Wind, LLC



	Total	Complete	% Complete
Roads Subgraded LF	117,819	50,630	43.0%
Roads Complete LF	117,819	34,106	28.9%
Foundations Excavated	99	10	10.1%
Foundations Poured	99	0	0.0%
Foundations Backfilled	99	0	0.0%
Crane Pads Complete	99	0	0.0%
Tower Base Sections Erected	99	0	0.0%
Tower Mid Sections Erected	99	0	0.0%
Tower Top Sections Erected	99	0	0.0%
Machine Heads Installed	99	0	0.0%
Rotors Flown	99	0	0.0%
Mechanically Completed	99	0	0.0%
Pre-Commissioned	99	0	0.0%
Final Commissioned	99	0	0.0%
Cable Installed 4/0	588,000	0	0.0%
Cable Installed 1000 KM	396,000	0	0.0%
Cable Installed 500 KM	99,000	0	0.0%
Fiber-Optic 12 Fiber SM	385,000	0	0.0%
Copperclad Cable	108,000	0	0.0%
Transformers Set	99	0	0.0%
Transformers Terminated	99	0	0.0%
(as of COB yesterday)			