



**FPL ENERGY ASHTABULA WIND, LLC
LIVERNE, NORTH DAKOTA**

Plan of the Day (POD)

Weather Forecast: **Partly Sunny**
 High: **81°F** Low: **55°F**
 Winds: **NNE @ 6 mph**
 Precipitation Chances: **24%**

Thursday, August 14, 2008

COD - 12/31/08

140 Days to COD

FPL Energy	Otter Tail	Blattner	GEWE
------------	------------	----------	------

Environmental:

- SWPPP inspection August 21
- Developing wetland impact prevention plan and maps
- Monitor environmentally sensitive areas
- Environmental awareness to ALL crews, including sub-contractors
- Silt fence installation

Safety:

- Check back-up alarms daily and report.
- Observe speed limits.
- Wear all required PPE.
- Maintain hydration.
- Watch soft spots when off-loading trucks.

Civil:

- Sub-grade at AT98-AT104 & AT109-AT113
- Gravel at AT77-AT85
- Approach AT90, AT96, AT109 & AT113
- Excavation at A16, AT27 & AT28
- Mud mat at AT6, AT7, AT14 & AT15
- Install bottom rebar mat at AT1, AT2 & AT13
- Install anchor bolts at AT8, AT9 & AT12
- Install top rebar mats at AT9, AT10 & AT21
- Form base at AT11, AT12 & AT21
- Pour base at AT19-AT21
- Form pedestal at AT17-AT18
- Pour pedestal at AT17-AT18

Electrical:

- Pedestal conduit at AT18-AT20
- Smurf tube at AT18-AT20

Collection:

- Trench & cable install 1000 -Sub SP901 - SP902
- Cable splicing at SP801N, SP901
- Boring408W

Receiving (As of COB yesterday)			
	Total	Rec'd	Balance
PMT XFR	99	64	35
Grounding XFR	9	9	0
4/0 Cable	588,000	600,815	-12,815
1000KM	396,000	400,725	-4,725
500KM	99,000	99,492	-492
12 Fiber SM	385,000	371,758	13,242
1000 KCM (LVC)	37,000	35,175	1,825
Grounding XFR boxp	8	8	0
XFR Box Pads	100	25	75
Copperclad Cable	108,000	108,917	-917
Bases	99	0	99
Mids	99	0	99
Tops	99	0	99
Machine Heads	99	0	99
Contollers (DTA's)	99	0	99
Blade Sets	99	0	99
Hubs	99	0	99

General Construction Status

111 PU-08-32 Filed: 8/14/2008 Pages: 1
 Ashtabula Wind, Plan of the Day, Aug. 14, 2008

Ashtabula Wind, LLC



	Total	Complete	% Complete
Roads Subgraded LF	117,819	63,330	53.8%
Roads Complete LF	117,819	39,595	33.6%
Foundations Excavated	99	23	23.2%
Foundations Poured	99	3	3.0%
Foundations Backfilled	99	0	0.0%
Crane Pads Complete	99	0	0.0%
Tower Base Sections Erected	99	0	0.0%
Tower Mid Sections Erected	99	0	0.0%
Tower Top Sections Erected	99	0	0.0%
Machine Heads Installed	99	0	0.0%
Rotors Flown	99	0	0.0%
Mechanically Completed	99	0	0.0%
Pre-Commissioned	99	0	0.0%
Final Commissioned	99	0	0.0%
Cable Installed 4/0	195,491	0	0.0%
Cable Installed 1000 KM	145,101	3,106	2.1%
Cable Installed 500 KM	35,335	6,112	17.3%
Fiber-Optic 12 Fiber SM	385,000	0	0.0%
Copperclad Cable	108,000	0	
Transformers Set	99	0	0.0%
Transformers Terminated	99	0	0.0%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE