



FPL ENERGY ASHTABULA WIND, LLC LIVERNE, NORTH DAKOTA

Plan of the Day (POD)

Weather Forecast: **Partly Sunny**

High: **82°F** Low: **55°F**

Winds: **SSE @ 4 mph**

Precipitation Chances: **10%**

Friday, August 15, 2008

COD - 12/31/08

139 Days to COD

FPL Energy

Otter Tail

Blattner

GEWE

Environmental:

- SWPPP inspection August 21
- Developing wetland impact prevention plan and maps
- Monitor environmentally sensitive areas
- Environmental awareness to ALL crews, including sub-contractors
- Silt fence installation

Safety:

- Check back-up alarms daily and report.
- Observe speed limits.
- Wear all required PPE.
- Maintain hydration.
- Watch soft spots when off-loading trucks.

Civil:

- Sub-grade at AT94-AT97 & AT109-AT113
- Gravel at AT81-AT82, AT86-AT90
- Approach AT90, AT96, AT109 & AT113
- Excavation at AT25, AT26 & AT30
- Mud mat at AT26, AT29 & AT30
- Install bottom rebar mat at AT3, AT4 & AT5
- Install anchor bolts at AT1, AT11 & AT13
- Install top rebar mats at AT11, AT13 & AT21
- Form base at AT11, AT12 & AT8
- Pour base at AT8-AT10
- Form pedestal at AT19-AT21
- Pour pedestal at AT19-AT21

Electrical:

- Pedestal conduit at AT10, AT20 & AT21
- Smurf tube at AT11-AT13

Collection:

- Trench & cable install 1000 – SP902 - SP903, SP802 – SP803
- Cable splicing at SP902, SP802X
- Boring305W

Receiving (As of COB yesterday)

	Total	Rec'd	Balance
PMT XFR	99	64	35
Grounding XFR	7	7	0
4/0 Cable	588,000	600,815	-12,815
1000KM	396,000	400,725	-4,725
500KM	99,000	99,492	-492
12 Fiber SM	385,000	371,758	13,242
1000 KCM (LVC)	37,000	35,175	1,825
Grounding XFR boxp	8	8	0
XFR Box Pads	100	25	75
Copperclad Cable	108,000	108,917	-917
Bases	99	0	99
Mids	99	0	99
Tops	99	0	99
Machine Heads	99	0	99
Contollers (DTA's)	99	0	99
Blade Sets	99	0	99
Hubs	99	0	99

General Construction Status

114 PU-08-32 Filed: 8/15/2008 Pages: 1
Ashtabula Wind, Plan of the Day, Aug. 15, 2008

Ashtabula Wind, LLC



	Total	Complete	% Complete
Roads Subgraded LF	117,819	68,530	58.2%
Roads Complete LF	117,819	39,595	33.6%
Foundations Excavated	99	27	27.3%
Foundations Poured	99	5	5.1%
Foundations Backfilled	99	0	0.0%
Crane Pads Complete	99	0	0.0%
Tower Base Sections Erected	99	0	0.0%
Tower Mid Sections Erected	99	0	0.0%
Tower Top Sections Erected	99	0	0.0%
Machine Heads Installed	99	0	0.0%
Rotors Flown	99	0	0.0%
Mechanically Completed	99	0	0.0%
Pre-Commissioned	99	0	0.0%
Final Commissioned	99	0	0.0%
Cable Installed 4/0	195,491	2,568	1.3%
Cable Installed 1000 KM	145,101	6,314	4.4%
Cable Installed 500 KM	35,335	6,112	17.3%
Fiber-Optic 12 Fiber SM	385,000	0	0.0%
Copperclad Cable	108,000	0	
Transformers Set	99	0	0.0%
Transformers Terminated	99	0	0.0%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE