



**FPL ENERGY ASHTABULA WIND, LLC
LIVERNE, NORTH DAKOTA**

Plan of the Day (POD)

Weather Forecast: **Partly Sunny**
 High: **85-F** Low: **55-F**
 Winds: **N @ 8 mph**
 Precipitation Chances: **1%**

Monday, August 18, 2008

COD - 12/31/08

136 Days to COD

FPL Energy	Otter Tail	Blattner	GEWE
------------	------------	----------	------

Environmental:

- SWPPP inspection August 21
- Developing wetland impact prevention plan and maps
- Monitor environmentally sensitive areas
- Environmental awareness to ALL crews, including sub-contractors
- Silt fence installation

Safety:

- Check back-up alarms daily and report.
- Observe speed limits.
- Wear all required PPE.
- Maintain hydration.
- Watch soft spots when off-loading trucks.

Civil:

- Sub-grade at AT105-AT108
- Gravel at AT87-AT93
- Approach AT109
- Excavation at AT69 – AT72
- Mud mat at AT25, AT29 & AT72
- Install bottom rebar mat at AT7, AT14 – AT16
- Install anchor bolts at AT4 – AT6
- Install top rebar mats at AT2 – AT4
- Form base at AT2 – AT4
- Pour base at AT1, AT2 & AT13
- Form pedestal at AT11 & AT12
- Pour pedestal at AT11 & AT12

Electrical:

- Pedestal conduit at AT1, AT11 & AT13
- Smurf tube at AT2-AT4

Collection:

- Cable splicing at SP902, SP802X
- Boring305W

Receiving (As of COB yesterday)

	Total	Rec'd	Balance
PMT XFR	99	64	35
Grounding XFR	7	7	0
4/0 Cable	588,000	600,815	-12,815
1000KM	396,000	400,725	-4,725
500KM	99,000	99,492	-492
12 Fiber SM	385,000	371,758	13,242
1000 KCM (LVC)	37,000	35,175	1,825
Grounding XFR boxp	8	8	0
XFR Box Pads	100	25	75
Copperclad Cable	108,000	108,917	-917
Bases	99	0	99
Mids	99	0	99
Tops	99	0	99
Machine Heads	99	0	99
Contollers (DTA's)	99	0	99
Blade Sets	99	0	99
Hubs	99	0	99

General Construction Status

116 PU-08-32 Filed: 8/18/2008 Pages: 1

Ashtabula Wind, Plan of the Day, Aug. 18, 2008

Ashtabula Wind, LLC



	Total	Complete	% Complete
Roads Subgraded LF	117,819	68,530	58.2%
Roads Complete LF	117,819	39,595	33.6%
Foundations Excavated	99	33	33.3%
Foundations Poured	99	11	11.1%
Foundations Backfilled	99	0	0.0%
Crane Pads Complete	99	0	0.0%
Tower Base Sections Erected	99	0	0.0%
Tower Mid Sections Erected	99	0	0.0%
Tower Top Sections Erected	99	0	0.0%
Machine Heads Installed	99	0	0.0%
Rotors Flown	99	0	0.0%
Mechanically Completed	99	0	0.0%
Pre-Commissioned	99	0	0.0%
Final Commissioned	99	0	0.0%
Cable Installed 4/0	195,491	2,568	1.3%
Cable Installed 1000 KM	145,101	8,322	5.7%
Cable Installed 500 KM	35,335	6,112	17.3%
Fiber-Optic 12 Fiber SM	385,000	0	0.0%
Copperclad Cable	108,000	0	0.0%
Transformers Set	99	0	0.0%
Transformers Terminated	99	0	0.0%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE