



**FPL ENERGY ASHTABULA WIND, LLC**  
**LUVERNE, NORTH DAKOTA**

*OTTER TAIL Plan of the Day (POD)*

Weather Forecast: **Partly Sunny**  
**High: 85°F Low: 55°F**  
**Winds: N @ 8 mph**  
**Precipitation Chances: 1%**

**Monday, August 18, 2008**

**COD - 12/15/08**

**120 Days to COD**

|                   |                   |                 |             |
|-------------------|-------------------|-----------------|-------------|
| <b>FPL Energy</b> | <b>Otter Tail</b> | <b>Blattner</b> | <b>GEWE</b> |
|-------------------|-------------------|-----------------|-------------|

**Environmental:**

- SWPPP inspection August 21 .
- Developing wetland impact prevention plan and maps
- Monitor environmentally sensitive areas
- Marking environmentally sensitive areas
- Environmental awareness to ALL crews

**Safety:**

- Check Back-up alarms daily and report.
- Observe speed limits.
- Wear all required PPE.
- Maintain hydration.
- Watch soft spots when off-loading trucks.

**Civil:**

- Backfill at OT45–OT48
- Build crane pads at OT63 – OT65

**Electrical:**

- Grounding grid at OT45 & OT46
- Box pad installation at OT50 – OT54
- PMT at OT63 – OT65

**Collection:**

- Trench & cable install 4/O at OT55–OT57, JB61

| Receiving (As of COB yesterday) |         |         |         |
|---------------------------------|---------|---------|---------|
|                                 | Total   | Rec'd   | Balance |
| PMT XFR                         | 32      | 32      | 0       |
| Grounding XFR                   | 2       | 2       | 0       |
| 4/O Cable                       | 147,000 | 143,366 | 3,634   |
| 1000KM                          | 91,446  | 94,500  | -3,054  |
| 500KM                           | 45,000  | 46,468  | -1,468  |
| 12 Fiber SM                     | 91,000  | 95,535  | -4,535  |
| 1001 KCM (LVC)                  | 12,500  | 12,500  | 0       |
| Grounding XFR boxp              | 2       | 2       | 0       |
| XFR Box Pads                    | 32      | 32      | 0       |
| Copperclad Cable                | 45,000  | 46,291  | -1291   |
| Bases                           | 32      | 0       | 32      |
| Mids                            | 32      | 0       | 32      |
| Tops                            | 32      | 0       | 32      |
| Machine Heads                   | 32      | 0       | 32      |
| Contollers (DTA's)              | 32      | 0       | 32      |
| Blade Sets                      | 32      | 0       | 32      |
| Hubs                            | 32      | 0       | 32      |

**General Construction Status**

117 PU-08-32 Filed: 8/18/2008 Pages: 1  
 Ashtabula Wind, Otter Tail, Plan of the Day, Aug. 18, 2008

Ashtabula Wind, LLC



|                             | Total  | Complete | % Complete |
|-----------------------------|--------|----------|------------|
| Roads Subgraded             | 37,970 | 41,566   | 109.5%     |
| Roads Complete              | 37,970 | 41,566   | 109.5%     |
| Foundations Excavated       | 32     | 32       | 100.0%     |
| Foundations Poured          | 32     | 32       | 100.0%     |
| Foundations Backfilled      | 32     | 17       | 53.1%      |
| Crane Pads Complete         | 32     | 0        | 0.0%       |
| Tower Base Sections Erected | 32     | 0        | 0.0%       |
| Tower Mid Sections Erected  | 32     | 0        | 0.0%       |
| Tower Top Sections Erected  | 32     | 0        | 0.0%       |
| Machine Heads Installed     | 32     | 0        | 0.0%       |
| Rotors Flown                | 32     | 0        | 0.0%       |
| Mechanically Completed      | 32     | 0        | 0.0%       |
| Pre-Commissioned            | 32     | 0        | 0.0%       |
| Final Commissioned          | 32     | 0        | 0.0%       |
| Cable Installed 4/O         | 42,396 | 9,026    | 21.3%      |
| Cable Installed 1000 KM     | 19,437 | 25,988   | 133.7%     |
| Cable Installed 500 KM      | 14,772 | 8,836    | 59.8%      |
| Fiber-Optic 12 Fiber SM     | 91,000 | 0        | 0.0%       |
| 1001 KCM (LVC)              | 12,500 | 0        | 0.0%       |
| Copperclad Cable            | 45,000 | 0        | 0.0%       |
| Transformers Set            | 32     | 0        | 0.0%       |
| Transformers Terminated     | 32     | 0        | 0.0%       |
| (as of COB yesterday)       |        |          |            |

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE