



**FPL ENERGY ASHTABULA WIND, LLC  
LIVERNE, NORTH DAKOTA**

**Plan of the Day (POD)**

**Weather Forecast: Sunny**  
**High: 86°F Low: 60°F**  
**Winds: SE @ 5 mph**  
**Precipitation Chances: 0%**

**Tuesday, August 19, 2008**

**COD - 12/31/08**

**135 Days to COD**

FPL Energy	Otter Tail	Blattner	GEWE
------------	------------	----------	------

**Environmental:**

- SWPPP inspection August 21
- Developing wetland impact prevention plan and maps
- Monitor environmentally sensitive areas
- Environmental awareness to ALL crews, including sub-contractors
- Silt fence installation

**Safety:**

- Check back-up alarms daily and report.
- Observe speed limits.
- Wear all required PPE.
- Maintain hydration.
- Watch soft spots when off-loading trucks.

**Civil:**

- Sub-grade at AT105-AT108, AT121-AT118
- Gravel at AT81-AT82, AT87-AT90, AT102-AT104
- Approach AT96 & AT105
- Excavation at AT74 – AT76
- Mud mat at AT69 – AT72
- Install bottom rebar mat at AT23 – AT25
- Install anchor bolts at AT7, AT25– AT26
- Install top rebar mats at AT5– AT7
- Form base at AT4 –AT6
- Pour base at AT3 – AT5
- Form pedestal at AT13, AT1 & AT2
- Pour pedestal at AR13, AT1 & AT2

**Electrical:**

- Pedestal conduit at AT2, AT3 & AT4
- Smurf tube at AT5-AT7

**Collection:**

- Cable splicing at SP901
- Boring 305W

**Receiving (As of COB yesterday)**

	Total	Rec'd	Balance
PMT XFR	99	67	32
Grounding XFR	7	7	0
4/0 Cable	588,000	600,815	-12,815
1000KM	396,000	400,725	-4,725
500KM	99,000	99,492	-492
12 Fiber SM	385,000	371,758	13,242
1000 KCM (LVC)	37,000	35,175	1,825
Grounding XFR boxp	8	8	0
XFR Box Pads	100	25	75
Copperclad Cable	108,000	108,917	-917
Bases	99	0	99
Mids	99	0	99
Tops	99	0	99
Machine Heads	99	0	99
Contollers (DTA's)	99	0	99
Blade Sets	99	0	99
Hubs	99	0	99

**General Construction Status**

120 PU-08-32 Filed: 8/19/2008 Pages: 1  
 Ashtabula Wind, Plan of the Day, Aug. 19, 2008

Ashtabula Wind, LLC



	Total	Complete	% Complete
Roads Subgraded LF	117,819	76,930	65.3%
Roads Complete LF	117,819	39,595	33.6%
Foundations Excavated	99	38	38.4%
Foundations Poured	99	13	13.1%
Foundations Backfilled	99	0	0.0%
Crane Pads Complete	99	0	0.0%
Tower Base Sections Erected	99	0	0.0%
Tower Mid Sections Erected	99	0	0.0%
Tower Top Sections Erected	99	0	0.0%
Machine Heads Installed	99	0	0.0%
Rotors Flown	99	0	0.0%
Mechanically Completed	99	0	0.0%
Pre-Commissioned	99	0	0.0%
Final Commissioned	99	0	0.0%
Cable Installed 4/0	195,491	2,568	1.3%
Cable Installed 1000 KM	145,101	8,322	5.7%
Cable Installed 500 KM	35,335	6,112	17.3%
Fiber-Optic 12 Fiber SM	385,000	0	0.0%
Copperclad Cable	108,000	0	0.0%
Transformers Set	99	0	0.0%
Transformers Terminated	99	0	0.0%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE