



FPL ENERGY ASHTABULA WIND, LLC
LUVERNE, NORTH DAKOTA

Plan of the Day (POD)

Weather Forecast: Sunny
High: 87°F Low: 59°F
Winds: S @ 11 mph
Precipitation Chances: 0%

Wednesday, August 20, 2008

COD - 12/31/08

134 Days to COD

FPL Energy	Otter Tail	Blattner	GEWE
------------	------------	----------	------

Environmental:

- SWPPP inspection August 21
- Developing wetland impact prevention plan and maps
- Monitor environmentally sensitive areas
- Environmental awareness to ALL crews, including sub-contractors
- Silt fence installation

Safety:

- Check back-up alarms daily and report.
- Observe speed limits.
- Wear all required PPE.
- Maintain hydration.
- Watch soft spots when off-loading trucks.

Civil:

- Sub-grade at AT114-AT121
- Gravel at AT98-AT101
- Approach AT96 & AT105
- Excavation at AT66 – AT68
- Mud mat at AT74 – AT76
- Install bottom rebar mat at AT14 – AT16
- Install anchor bolts at AT22– AT24
- Install top rebar mats at AT24– AT26
- Form base at AT7, AT25 & AT26
- Pour base at AT6, AT7 & AT26
- Form pedestal at AT3 – AT5
- Pour pedestal at AT3 – AT5

Electrical:

- Pedestal conduit at AT5 – AT7
- Smurf tube at AT14 – AT16
- Grounding grid at AT31 – AT33

Collection:

- Cable splicing at SP901
- Boring 305W

Receiving (As of COB yesterday)			
	Total	Rec'd	Balance
PMT XFR	99	72	27
Grounding XFR	7	7	0
4/0 Cable	588,000	600,815	-12,815
1000KM	396,000	406,689	-10,689
500KM	99,000	99,492	-492
12 Fiber SM	385,000	371,758	13,242
1000 KCM (LVC)	37,000	35,175	1,825
Grounding XFR boxp	8	8	0
XFR Box Pads	100	25	75
Copperclad Cable	108,000	108,917	-917
Bases	99	0	99
Mids	99	0	99
Tops	99	0	99
Machine Heads	99	0	99
Contollers (DTA's)	99	0	99
Blade Sets	99	0	99
Hubs	99	0	99

General Construction Status

123 PU-08-32 Filed: 8/20/2008 Pages: 1
 Ashtabula Wind, Plan of the Day, Aug. 20, 2008

Ashtabula Wind, LLC



	Total	Complete	% Complete
Roads Subgraded LF	117,819	79,330	67.3%
Roads Complete LF	117,819	39,596	33.6%
Foundations Excavated	99	41	41.4%
Foundations Poured	99	16	16.2%
Foundations Backfilled	99	0	0.0%
Crane Pads Complete	99	0	0.0%
Tower Base Sections Erected	99	0	0.0%
Tower Mid Sections Erected	99	0	0.0%
Tower Top Sections Erected	99	0	0.0%
Machine Heads Installed	99	0	0.0%
Rotors Flown	99	0	0.0%
Mechanically Completed	99	0	0.0%
Pre-Commissioned	99	0	0.0%
Final Commissioned	99	0	0.0%
Cable Installed 4/0	195,491	2,568	1.3%
Cable Installed 1000 KM	145,101	8,322	5.7%
Cable Installed 500 KM	35,335	6,112	17.3%
Fiber-Optic 12 Fiber SM	385,000	0	0.0%
Copperclad Cable	108,000	0	
Transformers Set	99	0	0.0%
Transformers Terminated	99	0	0.0%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE