



**FPL ENERGY ASHTABULA WIND, LLC
LIVERNE, NORTH DAKOTA**

Plan of the Day (POD)

Weather Forecast: Partly Cloudy
High: 76-F Low: 49-F
Winds: WSW @ 20 -30 mph
Precipitation Chances: 10%

Friday, August 22, 2008

COD - 12/31/08

132 Days to COD

FPL Energy	Otter Tail	Blattner	GEWE
-------------------	-------------------	-----------------	-------------

Environmental:

- SWPPP inspection September 4th
- Developing wetland impact prevention plan and maps
- Monitor environmentally sensitive areas
- Environmental awareness to ALL crews, including sub-contractors
- Silt fence installation

Safety:

- Check back-up alarms daily and report.
- Observe speed limits.
- Wear all required PPE.
- Maintain hydration.
- Watch soft spots when off-loading trucks.

Civil:

- Sub-grade at AT114-AT121
- Gravel at AT87-AT93
- Excavation at AT782- AT85
- Mud mat at AT79 - AT82
- Install bottom rebar mat at AT69 - AT72
- Install anchor bolts at AT27- AT29
- Install top rebar mats at AT15, AT16 & AT27
- Form base at AT14 - AT16
- Pour base at AT14, AT15 & AT22
- Form pedestal at AT23 & AT25
- Pour pedestal at AT23 - AT25
- Backfill at AT17, AT18, AT31 & AT32

Electrical:

- Pedestal conduit at AT14, AT22 & AT23
- Smurf tube at AT15 & AT16
- Grounding grid at AT18 & AT19
- Box Pad Installation AT31 -At33

**Monthly Management meeting scheduled for
Friday September 5th**

Receiving (As of COB yesterday)			
	Total	Rec'd	Balance
PMT XFR	99	80	19
Grounding XFR	7	7	0
4/0 Cable	588,000	600,815	-12,815
1000KM	396,000	406,689	-10,689
500KM	99,000	99,492	-492
12 Fiber SM	385,000	371,758	13,242
1000 KCM (LVC)	37,000	35,175	1,825
Grounding XFR boxp	8	8	0
XFR Box Pads	100	45	55
Copperclad Cable	108,000	108,917	-917
Bases	99	0	99
Mids	99	0	99
Tops	99	0	99
Machine Heads	99	0	99
Contollers (DTA's)	99	0	99
Blade Sets	99	0	99
Hubs	99	0	99

General Construction Status

129 PU-08-32 Filed: 8/22/2008 Pages: 1
Ashtabula Wind, Plan of the Day, Aug. 22, 2008

Ashtabula Wind, LLC



	Total	Complete	% Complete
Roads Subgraded LF	117,819	82,430	70.0%
Roads Complete LF	117,819	47,772	40.5%
Foundations Excavated	99	50	50.5%
Foundations Poured	99	22	22.2%
Foundations Backfilled	99	1	1.0%
Crane Pads Complete	99	0	0.0%
Tower Base Sections Erected	99	0	0.0%
Tower Mid Sections Erected	99	0	0.0%
Tower Top Sections Erected	99	0	0.0%
Machine Heads Installed	99	0	0.0%
Rotors Flown	99	0	0.0%
Mechanically Completed	99	0	0.0%
Pre-Commissioned	99	0	0.0%
Final Commissioned	99	0	0.0%
Cable Installed 4/0	586,473	2,568	0.4%
Cable Installed 1000 KM	435,303	8,322	1.9%
Cable Installed 500 KM	106,005	6,112	5.8%
Fiber-Optic 12 Fiber SM	385,000	0	0.0%
Copperclad Cable	108,000	0	0.0%
Transformers Set	99	0	0.0%
Transformers Terminated	99	0	0.0%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE