



**FPL ENERGY ASHTABULA WIND, LLC
LIVERNE, NORTH DAKOTA**

Plan of the Day (POD)

Weather Forecast: **Sunny**
High: 84°F Low: 55°F
Winds: SSE @ 9 mph
Precipitation Chances: 0%

Monday, August 25, 2008

COD - 12/31/08

129 Days to COD

FPL Energy

Otter Tail

Blattner

GEWE

Environmental:

- SWPPP inspection September 4th
- Developing wetland impact prevention plan and maps
- Monitor environmentally sensitive areas
- Environmental awareness to ALL crews, including sub-contractors
- Silt fence installation

Safety:

- Check back-up alarms daily and report.
- Observe speed limits.
- Wear all required PPE.
- Maintain hydration.
- Watch soft spots when off-loading trucks.

Civil:

- Sub-grade at AT114-AT121
- Gravel at AT87-AT93
- Approach 96, 105 & 108
- Excavation at AT787- AT89
- Mud mat at AT83 - AT86
- Install bottom rebar mat at AT69, AT73 & AT74
- Install anchor bolts at AT30, AT71 & AT72
- Install top rebar mats at AT27, AT28 & AT29
- Form base at AT16, AT27 & AT28
- Pour base at AT16, AT27 & AT28
- Form pedestal at AT14, AT15 & AT22
- Pour pedestal at AT14, AT15 & AT22
- Backfill at AT9, AT10 & AT21

Electrical:

- Box Pad Installation AT18 -AT20

Collection:

- Cable splicing at SP902
- Boring 508W, 509W

**Monthly Management meeting scheduled for
Friday September 5th**

Receiving (As of COB yesterday)

	Total	Rec'd	Balance
PMT XFR	99	86	13
Grounding XFR	7	7	0
4/0 Cable	588,000	600,815	-12,815
1000KM	396,000	406,689	-10,689
500KM	99,000	99,492	-492
12 Fiber SM	385,000	371,758	13,242
1000 KCM (LVC)	37,000	35,175	1,825
Grounding XFR boxp	8	8	0
XFR Box Pads	100	45	55
Copperclad Cable	108,000	108,917	-917
Bases	99	0	99
Mids	99	0	99
Tops	99	0	99
Machine Heads	99	0	99
Contollers (DTA's)	99	0	99
Blade Sets	99	0	99
Hubs	99	0	99

General Construction Status

132 PU-08-32 Filed: 8/25/2008 Pages: 1
 Ashtabula Wind, Plan of the Day, Aug. 25, 2008

Ashtabula Wind, LLC



	Total	Complete	% Complete
Roads Subgraded LF	117,819	82,430	70.0%
Roads Complete LF	117,819	49,622	42.1%
Foundations Excavated	99	54	54.5%
Foundations Poured	99	25	25.3%
Foundations Backfilled	99	7	7.1%
Crane Pads Complete	99	0	0.0%
Tower Base Sections Erected	99	0	0.0%
Tower Mid Sections Erected	99	0	0.0%
Tower Top Sections Erected	99	0	0.0%
Machine Heads Installed	99	0	0.0%
Rotors Flown	99	0	0.0%
Mechanically Completed	99	0	0.0%
Pre-Commissioned	99	0	0.0%
Final Commissioned	99	0	0.0%
Cable Installed 4/0	586,473	2,568	0.4%
Cable Installed 1000 KM	435,303	8,322	1.9%
Cable Installed 500 KM	106,005	6,112	5.8%
Fiber-Optic 12 Fiber SM	385,000	0	0.0%
Copperclad Cable	108,000	0	0.0%
Transformers Set	99	0	0.0%
Transformers Terminated (as of COB yesterday)	99	0	0.0%