



FPL ENERGY ASHTABULA WIND, LLC
LUVERNE, NORTH DAKOTA

OTTER TAIL Plan of the Day (POD)

Weather Forecast: **Sunny**
 High: **84°F** Low: **52°F**
 Winds: **SSE @ 11 mph**
 Precipitation Chances: **0%**

Tuesday, August 26, 2008

COD - 12/15/08

112 Days to COD

FPL Energy	Otter Tail	Blattner	GEWE
------------	------------	----------	------

Environmental:

- SWPPP inspection September 4th
- Developing wetland impact prevention plan and maps
- Monitor environmentally sensitive areas
- Marking environmentally sensitive areas
- Environmental awareness to ALL crews

Safety:

- Check Back-up alarms daily and report.
- Observe speed limits.
- Wear all required PPE.
- Maintain hydration.
- Watch soft spots when off-loading trucks.

Civil:

- Offload tower sections, nacelle, hubs & blades

Electrical:

- PMT at OT40 - OT42

Collection:

- Trench & cable install 4/O at OT31 & OT32, OT39-OT41 & SP607-OT36
- Cable splicing at SP608

Monthly Management meeting scheduled for Friday September 5th

Receiving (As of COB yesterday)			
	Total	Rec'd	Balance
PMT XFR	32	32	0
Grounding XFR	2	2	0
4/O Cable	147,000	143,366	3,634
1000KM	91,446	94,500	-3,054
500KM	45,000	46,468	-1,468
12 Fiber SM	91,000	95,535	-4,535
1001 KCM (LVC)	12,500	12,500	0
Grounding XFR boxp	2	2	0
XFR Box Pads	32	32	0
Copperclad Cable	45,000	46,291	-1,291
Bases	32	0	32
Mids	32	1	31
Tops	32	0	32
Machine Heads	32	0	32
Contollers (DTA's)	32	0	32
Blade Sets	32	1	31
Hubs	32	1	31

General Construction Status

134 PU-08-32 Filed: 8/26/2008 Pages: 1
 Ashtabula Wind, Otter Tail, Plan of the Day, Aug. 26, 2008

 Ashtabula Wind, LLC



	Total	Complete	% Complete
Roads Subgraded	37,970	41,566	109.5%
Roads Complete	37,970	41,566	109.5%
Foundations Excavated	32	32	100.0%
Foundations Poured	32	32	100.0%
Foundations Backfilled	32	32	100.0%
Crane Pads Complete	32	8	25.0%
Tower Base Sections Erected	32	0	0.0%
Tower Mid Sections Erected	32	0	0.0%
Tower Top Sections Erected	32	0	0.0%
Machine Heads Installed	32	0	0.0%
Rotors Flown	32	0	0.0%
Mechanically Completed	32	0	0.0%
Pre-Commissioned	32	0	0.0%
Final Commissioned	32	0	0.0%
Cable Installed 4/O	127,188	37,765	29.7%
Cable Installed 1000 KM	58,311	25,988	44.6%
Cable Installed 500 KM	44,316	12,934	29.2%
Fiber-Optic 12 Fiber SM	91,000	0	0.0%
1001 KCM (LVC)	12,500	0	0.0%
Copperclad Cable	45,000	0	0.0%
Transformers Set	32	20	62.5%
Transformers Terminated	32	0	0.0%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE