



**FPL ENERGY ASHTABULA WIND, LLC**  
**LUVERNE, NORTH DAKOTA**

*Plan of the Day (POD)*

**Weather Forecast: Sunny**  
**High: 84°F Low: 52°F**  
**Winds: SSE @ 11 mph**  
**Precipitation Chances: 0%**

**Tuesday, August 26, 2008**

**COD - 12/31/08**

**128 Days to COD**

<b>FPL Energy</b>	<b>Otter Tail</b>	<b>Blattner</b>	<b>GEWE</b>
-------------------	-------------------	-----------------	-------------

- Environmental:**
- SWPPP inspection September 4<sup>th</sup>
  - Developing wetland impact prevention plan and maps
  - Monitor environmentally sensitive areas
  - Environmental awareness to ALL crews, including sub-contractors
  - Silt fence installation

- Safety:**
- Check back-up alarms daily and report.
  - Observe speed limits.
  - Wear all required PPE.
  - Maintain hydration.
  - Watch soft spots when off-loading trucks.

- Civil:**
- Sub-grade at AT122-AT124
  - Gravel at AT98-AT102
  - Approach 96, 105 & 108
  - Excavation at AT91- AT93
  - Mud mat at AT86 - AT89
  - Install bottom rebar mat at AT66 - AT68 & AT75
  - Install anchor bolts at AT69, AT70 & AT73
  - Install top rebar mats at AT69 - AT71
  - Form base at AT70 - AT72
  - Pour base at AT29, AT30 & AT72
  - Form pedestal at AT16, AT27 & AT28
  - Pour pedestal at AT16, AT27 & AT28
  - Backfill at AT8 - AT11

- Electrical:**
- Pedestal conduit at AT28 - AT 30
  - Smurf tube at AT69 - AT71
  - Grounding grid at AT1 - AT4
  - Box Pad Installation AT18 -AT20, & AT8

- Collection:**
- Trench & cable install 1000 at JB81 - JB82
  - Boring 509W & 510

**Monthly Management meeting scheduled for  
Friday September 5th**

Receiving (As of COB yesterday)			
	Total	Rec'd	Balance
PMT XFR	99	86	13
Grounding XFR	7	7	0
4/0 Cable	588,000	600,815	-12,815
1000KM	396,000	406,689	-10,689
500KM	99,000	99,492	-492
12 Fiber SM	385,000	371,758	13,242
1000 KCM (LVC)	37,000	35,175	1,825
Grounding XFR boxp	8	8	0
XFR Box Pads	100	45	55
Copperclad Cable	108,000	108,917	-917
Bases	99	0	99
Mids	99	0	99
Tops	99	0	99
Machine Heads	99	0	99
Contollers (DTA's)	99	0	99
Blade Sets	99	0	99
Hubs	99	0	99

**General Construction Status**

135 PU-08-32 Filed: 8/26/2008 Pages: 1  
 Ashtabula Wind, Plan of the Day, Aug. 26, 2008

Ashtabula Wind, LLC



	Total	Complete	% Complete
Roads Subgraded LF	117,819	82,430	70.0%
Roads Complete LF	117,819	49,622	42.1%
Foundations Excavated	99	58	58.6%
Foundations Poured	99	28	28.3%
Foundations Backfilled	99	8	8.1%
Crane Pads Complete	99	0	0.0%
Tower Base Sections Erected	99	0	0.0%
Tower Mid Sections Erected	99	0	0.0%
Tower Top Sections Erected	99	0	0.0%
Machine Heads Installed	99	0	0.0%
Rotors Flown	99	0	0.0%
Mechanically Completed	99	0	0.0%
Pre-Commissioned	99	0	0.0%
Final Commissioned	99	0	0.0%
Cable Installed 4/0	586,473	2,568	0.4%
Cable Installed 1000 KM	435,303	8,322	1.9%
Cable Installed 500 KM	106,005	6,112	5.8%
Fiber-Optic 12 Fiber SM	385,000	0	0.0%
Copperclad Cable	108,000	0	0.0%
Transformers Set	99	0	0.0%
Transformers Terminated	99	0	0.0%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE