



FPL ENERGY ASHTABULA WIND, LLC
LUVERNE, NORTH DAKOTA

Plan of the Day (POD)

Weather Forecast: Partly Sunny
High: 76°F Low: 48°F
Winds: W @ 7 mph
Precipitation Chances: 32%

Wednesday, August 27, 2008 COD - 12/31/08 127 Days to COD

FPL Energy	Otter Tail	Blattner	GEWE
-------------------	-------------------	-----------------	-------------

- Environmental:**
- SWPPP inspection September 4th
 - Developing wetland impact prevention plan and maps
 - Monitor environmentally sensitive areas
 - Environmental awareness to ALL crews, including sub-contractors
 - Silt fence installation

- Safety:**
- Check back-up alarms daily and report.
 - Observe speed limits.
 - Wear all required PPE.
 - Maintain hydration.
 - Watch soft spots when off-loading trucks.

- Civil:**
- Sub-grade at AT114-AT117, AT122-AT124
 - Gravel at AT91-AT97, AT102-AT104
 - Approach 117
 - Excavation at AT100- AT102 & AT104
 - Mud mat at AT91 - AT93, AT102 & AT103
 - Install bottom rebar mat at AT77 - AT80
 - Install anchor bolts at AT74 - AT76
 - Install top rebar mats at AT73 - AT75
 - Form base at AT69, AT73 & AT74
 - Pour base at AT69 - AT71
 - Form pedestal at AT29, AT30 & AT72
 - Pour pedestal at AT29, AT30 & AT72
 - Backfill at AT1, AT2, AT11 & AT12

- Electrical:**
- Pedestal conduit at AT70 - AT72
 - Smurf tube at AT69 & AT73
 - Box Pad Installation AT8, AT9, & AT13

- Collection:**
- Trench & cable install 4/O AT31
 - Trench & cable install 1000 at JB81 - JB82
 - Trench & cable install 500 JB82 - JB83
 - Boring B808, 410P

**Monthly Management meeting scheduled for
Friday September 5th**

Receiving (As of COB yesterday)			
	Total	Rec'd	Balance
PMT XFR	99	95	4
Grounding XFR	7	7	0
4/O Cable	588,000	600,815	-12,815
1000KM	396,000	406,689	-10,689
500KM	99,000	99,492	-492
12 Fiber SM	385,000	371,758	13,242
1000 KCM (LVC)	37,000	35,175	1,825
Grounding XFR boxp	8	8	0
XFR Box Pads	100	45	55
Copperclad Cable	108,000	108,917	-917
Bases	99	0	99
Mids	99	0	99
Tops	99	0	99
Machine Heads	99	0	99
Contollers (DTA's)	99	0	99
Blade Sets	99	0	99
Hubs	99	0	99

General Construction Status

138 PU-08-32 Filed: 8/27/2008 Pages: 1
 Ashtabula Wind, Plan of the Day, Aug. 27, 2008

Ashtabula Wind, LLC



	Total	Complete	% Complete
Roads Subgraded LF	117,819	86,530	73.4%
Roads Complete LF	117,819	56,010	47.5%
Foundations Excavated	99	61	61.6%
Foundations Poured	99	31	31.3%
Foundations Backfilled	99	11	11.1%
Crane Pads Complete	99	0	0.0%
Tower Base Sections Erected	99	0	0.0%
Tower Mid Sections Erected	99	0	0.0%
Tower Top Sections Erected	99	0	0.0%
Machine Heads Installed	99	0	0.0%
Rotors Flown	99	0	0.0%
Mechanically Completed	99	0	0.0%
Pre-Commissioned	99	0	0.0%
Final Commissioned	99	0	0.0%
Cable Installed 4/O	586,473	2,568	0.4%
Cable Installed 1000 KM	435,303	8,322	1.9%
Cable Installed 500 KM	106,005	6,112	5.8%
Fiber-Optic 12 Fiber SM	385,000	0	0.0%
Copperclad Cable	108,000	0	
Transformers Set	99	0	0.0%
Transformers Terminated	99	0	0.0%
(as of COB yesterday)			