



**FPL ENERGY ASHTABULA WIND, LLC  
LIVERNE, NORTH DAKOTA**

*Plan of the Day (POD)*

Weather Forecast: **Partly Sunny**  
**High: 77°F Low: 47°F**  
**Winds: SSW @ 3 mph**  
**Precipitation Chances: 38%**

**Thursday, August 28, 2008**

**COD - 12/31/08**

**126 Days to COD**

**FPL Energy**

**Otter Tail**

**Blattner**

**GEWE**

**Environmental:**

- SWPPP inspection September 4<sup>th</sup>
- Developing wetland impact prevention plan and maps
- Monitor environmentally sensitive areas
- Environmental awareness to ALL crews, including sub-contractors
- Silt fence installation

**Safety:**

- Check back-up alarms daily and report.
- Observe speed limits.
- Wear all required PPE.
- Maintain hydration.
- Watch soft spots when off-loading trucks.

**Civil:**

- Sub-grade at AT114-AT117
- Gravel at AT94-AT97, AT102-AT104
- Excavation at AT98- AT100
- Mud mat at AT98 - AT100, & AT104
- Install bottom rebar mat at AT81 - AT83
- Install anchor bolts at AT66 - AT68
- Install top rebar mats at AT66, AT67 & AT76
- Form base at AT66, AT75 & AT76
- Pour base at AT73 - AT75
- Form pedestal at AT69 - AT71
- Pour pedestal at AT69 - AT71
- Backfill at AT1 - AT4

**Electrical:**

- Pedestal conduit at AT69 & AT73
- Smurf tube at AT68, AT75 & AT76
- Grounding grid at AT5 - AT7
- Box Pad Installation AT1, AT2, AT11 & AT12
- PMT at AT32 & AT33

**Collection:**

- Trench & cable install 1000 at JB81 - JB82
- Trench & cable install 500 JB82 - JB83
- Boring 410

**Monthly Management meeting  
has been canceled**

**Receiving (As of COB yesterday)**

	Total	Rec'd	Balance
PMT XFR	99	99	0
Grounding XFR	7	7	0
4/0 Cable	588,000	600,815	-12,815
1000KM	396,000	406,689	-10,689
500KM	99,000	99,492	-492
12 Fiber SM	385,000	371,758	13,242
1000 KCM (LVC)	37,000	35,175	1,825
Grounding XFR boxp	8	8	0
XFR Box Pads	100	45	55
Copperclad Cable	108,000	108,917	-917
Bases	99	0	99
Mids	99	0	99
Tops	99	0	99
Machine Heads	99	0	99
Contollers (DTA's)	99	0	99
Blade Sets	99	0	99
Hubs	99	0	99

**General Construction Status**

141 PU-08-32 Filed: 8/28/2008 Pages: 1  
 Ashtabula Wind, Plan of the Day, Aug. 28, 2008

Ashtabula Wind, LLC



	Total	Complete	% Complete
Roads Subgraded LF	117,819	88,530	75.1%
Roads Complete LF	117,819	60,685	51.5%
Foundations Excavated	99	65	65.7%
Foundations Poured	99	34	34.3%
Foundations Backfilled	99	14	14.1%
Crane Pads Complete	99	0	0.0%
Tower Base Sections Erected	99	0	0.0%
Tower Mid Sections Erected	99	0	0.0%
Tower Top Sections Erected	99	0	0.0%
Machine Heads Installed	99	0	0.0%
Rotors Flown	99	0	0.0%
Mechanically Completed	99	0	0.0%
Pre-Commissioned	99	0	0.0%
Final Commissioned	99	0	0.0%
Cable Installed 4/0	586,473	2,568	0.4%
Cable Installed 1000 KM	435,303	9,806	2.3%
Cable Installed 500 KM	106,005	6,112	5.8%
Fiber-Optic 12 Fiber SM	385,000	0	0.0%
Copperclad Cable	108,000	0	0.0%
Transformers Set	99	0	0.0%
Transformers Terminated	99	0	0.0%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE