



FPL ENERGY ASHTABULA WIND, LLC LIVERNE, NORTH DAKOTA

Plan of the Day (POD)

Weather Forecast: Sunny
High: 82°F Low: 47°F
Winds: W @ 7 mph
Precipitation Chances: 0%

Friday, August 29, 2008

COD - 12/31/08

125 Days to COD

FPL Energy

Otter Tail

Blattner

GEWE

Environmental:

- SWPPP inspection September 4th
- Developing wetland impact prevention plan and maps
- Monitor environmentally sensitive areas
- Environmental awareness to ALL crews, including sub-contractors
- Silt fence installation

Safety:

- Check back-up alarms daily and report.
- Observe speed limits.
- Wear all required PPE.
- Maintain hydration.
- Watch soft spots when off-loading trucks.

Civil:

- Sub-grade at AT114-AT117 & AT125-At127
- Gravel at AT94-AT97, AT109-AT113
- Excavation at AT95- AT97
- Mud mat at AT95 - AT97
- Install bottom rebar mat at AT85 - AT86
- Install anchor bolts at AT78- AT80
- Install top rebar mats at AT66, AT79 & AT80
- Form base at AT66, AT67 & AT80
- Pour base at AT67, AT68 & AT76
- Form pedestal at AT73 - AT75
- Pour pedestal at AT73 - AT75
- Backfill at AT5 - AT7

Electrical:

- Pedestal conduit at AT69 & AT73
- Smurf tube at AT66
- PMT at AT17-AT21, & AT31

Collection:

- Trench & cable install 1000 at SP811- SP812
- Trench & cable install 500 JB82 - SP813
- Cable splicing at 811
- Boring 410P

Receiving (As of COB yesterday)

	Total	Rec'd	Balance
PMT XFR	99	99	0
Grounding XFR	7	7	0
4/0 Cable	588,000	600,815	-12,815
1000KM	396,000	406,689	-10,689
500KM	99,000	99,492	-492
12 Fiber SM	385,000	371,758	13,242
1000 KCM (LVC)	37,000	35,175	1,825
Grounding XFR boxp	8	8	0
XFR Box Pads	100	45	55
Copperclad Cable	108,000	108,917	-917
Bases	99	0	99
Mids	99	0	99
Tops	99	0	99
Machine Heads	99	0	99
Contollers (DTA's)	99	0	99
Blade Sets	99	0	99
Hubs	99	0	99

General Construction Status

142 PU-08-32 Filed: 8/29/2008 Pages: 1
Ashtabula Wind, Plan of the Day, Aug. 29, 2008

Ashtabula Wind, LLC



	Total	Complete	% Complete
Roads Subgraded LF	117,819	90,030	76.4%
Roads Complete LF	117,819	60,685	51.5%
Foundations Excavated	99	68	68.7%
Foundations Poured	99	37	37.4%
Foundations Backfilled	99	18	18.2%
Crane Pads Complete	99	0	0.0%
Tower Base Sections Erected	99	0	0.0%
Tower Mid Sections Erected	99	0	0.0%
Tower Top Sections Erected	99	0	0.0%
Machine Heads Installed	99	0	0.0%
Rotors Flown	99	0	0.0%
Mechanically Completed	99	0	0.0%
Pre-Commissioned	99	0	0.0%
Final Commissioned	99	0	0.0%
Cable Installed 4/0	586,473	2,568	0.4%
Cable Installed 1000 KM	435,303	12,352	2.8%
Cable Installed 500 KM	106,005	8,560	8.1%
Fiber-Optic 12 Fiber SM	385,000	0	0.0%
Copperclad Cable	108,000	0	0.0%
Transformers Set	99	0	0.0%
Transformers Terminated	99	0	0.0%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE