



**FPL ENERGY ASHTABULA WIND, LLC
LIVERNE, NORTH DAKOTA**

Plan of the Day (POD)

Weather Forecast: Cloudy
High: 65°F Low: 40°F
Winds: WNW @ 9 mph
Precipitation Chances: 55%

Tuesday, September 2, 2008

COD - 12/31/08

121 Days to COD

FPL Energy

Otter Tail

Blattner

GEWE

Environmental:

- SWPPP inspection September 4th
- Developing wetland impact prevention plan and maps
- Monitor environmentally sensitive areas
- Environmental awareness to ALL crews, including sub-contractors
- Silt fence installation

Safety:

- Check back-up alarms daily and report.
- Observe speed limits.
- Wear all required PPE.
- Maintain hydration.
- Watch soft spots when off-loading trucks.

Civil: (Weather Permitting)

- Sub-grade at AT114-AT117 & AT125-At127
- Gravel at AT109-AT113
- Excavation at AT94, AT109 & AT110
- Mud mat at AT109 & AT110
- Install bottom rebar mat at AT89 & AT90
- Install anchor bolts at AT77, AT81 & AT82
- Install top rebar mats at AT77, AT78 & AT81
- Form base at AT77, AT78 & AT79
- Pour base at AT66, AT79 & AT80
- Form pedestal at AT67, AT68 & AT76
- Pour pedestal at AT67, AT68 & AT76
- Backfill at AT14 – AT16

Electrical: (Weather Permitting)

- Pedestal conduit at AT66-AT68 & AT80
- Smurf tube at AT77 & AT78
- Grounding Grid at AT15 & AT16
- Box pad installation at AT5-AT7
- PMT at AT8-AT13, & AT4

Collection: (Weather Permitting)

- Trench & cable install 1000 at SP812- JB82 & F5-SP502
- Trench & cable install 500 at SP814 – JB83
- Cable splicing at 811

Receiving (As of COB yesterday)

	Total	Rec'd	Balance
PMT XFR	99	99	0
Grounding XFR	7	7	0
4/0 Cable	588,000	631,827	-43,827
1000KM	396,000	406,689	-10,689
500KM	99,000	99,492	-492
12 Fiber SM	385,000	371,758	13,242
1000 KCM (LVC)	37,000	35,175	1,825
Grounding XFR boxp	8	8	0
XFR Box Pads	100	70	30
Copperclad Cable	108,000	108,917	-917
Bases	99	0	99
Mids	99	0	99
Tops	99	0	99
Machine Heads	99	0	99
Contollers (DTA's)	99	0	99
Blade Sets	99	0	99
Hubs	99	0	99

General Construction Status

147 PU-08-32 Filed: 9/2/2008 Pages: 1
Ashtabula Wind, Plan of the Day, Sept. 2, 2008

Ashtabula Wind, LLC



	Total	Complete	% Complete
Roads Subgraded LF	117,819	91,530	77.7%
Roads Complete LF	117,819	60,685	51.5%
Foundations Excavated	99	71	71.7%
Foundations Poured	99	40	40.4%
Foundations Backfilled	99	21	21.2%
Crane Pads Complete	99	0	0.0%
Tower Base Sections Erected	99	0	0.0%
Tower Mid Sections Erected	99	0	0.0%
Tower Top Sections Erected	99	0	0.0%
Machine Heads Installed	99	0	0.0%
Rotors Flown	99	0	0.0%
Mechanically Completed	99	0	0.0%
Pre-Commissioned	99	0	0.0%
Final Commissioned	99	0	0.0%
Cable Installed 4/0	586,473	2,568	0.4%
Cable Installed 1000 KM	435,303	12,352	2.8%
Cable Installed 500 KM	106,005	8,560	8.1%
Fiber-Optic 12 Fiber SM	385,000	0	0.0%
Copperclad Cable	108,000	0	
Transformers Set	99	8	8.1%
Transformers Terminated	99	0	0.0%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE