



**FPL ENERGY ASHTABULA WIND, LLC  
LIVERNE, NORTH DAKOTA**

**Plan of the Day (POD)**

Weather Forecast: **Partly Sunny**  
 High: **68°F** Low: **44°F**  
 Winds: **WSW @ 2 mph**  
 Precipitation Chances: **0%**

Wednesday, September 3, 2008

COD - 12/31/08

**120 Days to COD**

FPL Energy	Otter Tail	Blattner	GEWE
------------	------------	----------	------

**Environmental:**

- SWPPP inspection September 4<sup>th</sup>
- Developing wetland impact prevention plan and maps
- Monitor environmentally sensitive areas
- Environmental awareness to ALL crews, including sub-contractors
- Silt fence installation

**Safety:**

- Check back-up alarms daily and report.
- Observe speed limits.
- Wear all required PPE.
- Maintain hydration.
- Watch soft spots when off-loading trucks.

**Civil:**

- Sub-grade at AT114-AT117 & AT125-At127
- Gravel at AT109-AT113
- Excavation at AT94, AT109 & AT110
- Mud mat at AT109 & AT110
- Install bottom rebar mat at AT89 & AT90
- Install anchor bolts at AT83 - AT85
- Install top rebar mats at AT78 & AT81
- Form base at AT77 & AT78
- Pour base at AT78 & AT79
- Form pedestal at AT66 & AT80
- Pour pedestal at AT66 & AT80
- Backfill at AT14 - AT16

**Electrical:**

- Pedestal conduit at AT80
- Smurf tube at AT77 & AT78
- Box pad installation at AT14
- PMT at AT8-AT13, & AT4

**Collection:**

- Cable install -4/0 at JB83-AT10 & AT9
- Cable install 1000 at SP812- JB82 & F5-SP502

**Receiving (As of COB yesterday)**

	Total	Rec'd	Balance
PMT XFR	99	99	0
Grounding XFR	7	7	0
4/0 Cable	588,000	631,827	-43,827
1000KM	396,000	406,689	-10,689
500KM	99,000	102,642	-3,642
12 Fiber SM	385,000	371,758	13,242
1000 KCM (LVC)	37,000	35,175	1,825
Grounding XFR boxp	8	8	0
XFR Box Pads	100	70	30
Copperclad Cable	108,000	108,917	-917
Bases	99	0	99
Mids	99	0	99
Tops	99	0	99
Machine Heads	99	0	99
Contollers (DTA's)	99	0	99
Blade Sets	99	0	99
Hubs	99	0	99

**General Construction Status**

150 PU-08-32 Filed: 9/3/2008 Pages: 1  
 Ashtabula Wind, Plan of the Day, Sept. 3, 2008

Ashtabula Wind, LLC



	Total	Complete	% Complete
Roads Subgraded LF	117,819	91,530	77.7%
Roads Complete LF	117,819	60,685	51.5%
Foundations Excavated	99	71	71.7%
Foundations Poured	99	43	43.4%
Foundations Backfilled	99	21	21.2%
Crane Pads Complete	99	0	0.0%
Tower Base Sections Erected	99	0	0.0%
Tower Mid Sections Erected	99	0	0.0%
Tower Top Sections Erected	99	0	0.0%
Machine Heads Installed	99	0	0.0%
Rotors Flown	99	0	0.0%
Mechanically Completed	99	0	0.0%
Pre-Commissioned	99	0	0.0%
Final Commissioned	99	0	0.0%
Cable Installed 4/0	586,473	2,568	0.4%
Cable Installed 1000 KM	435,303	13,428	3.1%
Cable Installed 500 KM	106,005	10,716	10.1%
Fiber-Optic 12 Fiber SM	385,000	0	0.0%
Copperclad Cable	108,000	0	0.0%
Transformers Set	99	8	8.1%
Transformers Terminated	99	0	0.0%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE