



**FPL ENERGY ASHTABULA WIND, LLC
LIVERNE, NORTH DAKOTA**

Plan of the Day (POD)

Weather Forecast: **Mostly Cloudy**
 High: 65°F Low: 43°F
 Winds: **S @ 5 mph**
 Precipitation Chances: **37%**

Thursday, September 4, 2008

COD - 12/31/08

119 Days to COD

FPL Energy	Otter Tail	Blattner	GEWE
------------	------------	----------	------

Environmental:

- SWPPP inspection Today
- Developing wetland impact prevention plan and maps
- Monitor environmentally sensitive areas
- Environmental awareness to ALL crews, including sub-contractors
- Silt fence installation

Safety:

- Check back-up alarms daily and report.
- Observe speed limits.
- Wear all required PPE.
- Maintain hydration.
- Watch soft spots when off-loading trucks.

Civil:

- Sub-grade at AT125-AT131
- Gravel at AT109-AT113, & AT105-AT106
- Excavation at AT112, AT1113 & AT122
- Mud mat at AT111 - AT113
- Install bottom rebar mat at AT89 & AT90
- Install anchor bolts at AT86, AT89 & AT90
- Install top rebar mats at AT82 & AT83
- Form base at AT82 & AT83
- Pour base at AT77 & AT81
- Form pedestal at AT78 & AT79
- Pour pedestal at AT78 & AT79
- Backfill at AT24 – AT26

Electrical:

- Pedestal conduit at AT77 & AT79
- Smurf tube at AT81 & AT82
- Box pad installation at AT15 & AT16
- PMT at AT89

Collection:

- Cable install -4/0 at JB83-AT11, AT8 & AT9
- Cable install 1000 at SP504-505-506, SP812-JB82
- Cable splicing 501,503, 504, 814

Receiving (As of COB yesterday)			
	Total	Rec'd	Balance
PMT XFR	99	100	-1
Grounding XFR	7	7	0
4/0 Cable	588,000	631,827	-43,827
1000KM	396,000	406,689	-10,689
500KM	99,000	102,642	-3,642
12 Fiber SM	385,000	371,758	13,242
1000 KCM (LVC)	37,000	35,175	1,825
Grounding XFR boxp	8	8	0
XFR Box Pads	100	70	30
Copperclad Cable	108,000	108,917	-917
Bases	99	0	99
Mids	99	0	99
Tops	99	0	99
Machine Heads	99	0	99
Contollers (DTA's)	99	0	99
Blade Sets	99	0	99
Hubs	99	0	99

General Construction Status

153 PU-08-32 Filed: 9/4/2008 Pages: 1

Ashtabula Wind, Plan of the Day, Sept. 4, 2008

Ashtabula Wind, LLC



	Total	Complete	% Complete
Roads Subgraded LF	117,819	92,530	78.5%
Roads Complete LF	117,819	63,135	53.6%
Foundations Excavated	99	74	74.7%
Foundations Poured	99	45	45.5%
Foundations Backfilled	99	24	24.2%
Crane Pads Complete	99	0	0.0%
Tower Base Sections Erected	99	0	0.0%
Tower Mid Sections Erected	99	0	0.0%
Tower Top Sections Erected	99	0	0.0%
Machine Heads Installed	99	0	0.0%
Rotors Flown	99	0	0.0%
Mechanically Completed	99	0	0.0%
Pre-Commissioned	99	0	0.0%
Final Commissioned	99	0	0.0%
Cable Installed 4/0	586,473	12,192	2.1%
Cable Installed 1000 KM	435,303	64,548	14.8%
Cable Installed 500 KM	106,005	32,148	30.3%
Fiber-Optic 12 Fiber SM	385,000	0	0.0%
Copperclad Cable	108,000	0	0.0%
Transformers Set	99	13	13.1%
Transformers Terminated	99	0	0.0%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE