



**FPL ENERGY ASHTABULA WIND, LLC
LIVERNE, NORTH DAKOTA**

Plan of the Day (POD)

Weather Forecast: **Mostly Cloudy**
High: 67°F Low: 42°F
Winds: NW @ 9 mph
Precipitation Chances: 51%

Friday, September 5, 2008

COD - 12/31/08

118 Days to COD

FPL Energy	Otter Tail	Blattner	GEWE
------------	------------	----------	------

Environmental:

- SWPPP inspection September 18th
- Developing wetland impact prevention plan and maps
- Monitor environmentally sensitive areas
- Environmental awareness to ALL crews, including sub-contractors
- Silt fence installation

Safety:

- Check back-up alarms daily and report.
- Observe speed limits.
- Wear all required PPE.
- Maintain hydration.
- Watch soft spots when off-loading trucks.

Civil:

- Sub-grade at AT125-AT131
- Gravel at AT98-AT101, & AT105-AT106
- Excavation at AT105, AT1106 & AT124
- Mud mat at AT122 - AT124
- Install bottom rebar mat at AT87, AT92 & AT93
- Install anchor bolts at AT87, AT88 & AT93
- Install top rebar mats at AT85, AT88, AT89 & AT90
- Form base at AT84 & AT85
- Pour base at AT82 & AT83
- Form pedestal at AT77 & AT81
- Pour pedestal at AT77 & AT81
- Backfill at AT22 - AT24

Electrical:

- Pedestal conduit at AT81 - AT83
- Smurf tube at AT84, AT89 & AT90
- Box pad installation at AT15, AT16 & AT25
- PMT at AT8 & AT9

Collection:

- Cable install -4/0 at JB83-AT11-AT12, AT19 & AT21
- Cable install 1000 at SP505-507, SP812-JB82
- Cable splicing 505, 812

Receiving (As of COB yesterday)			
	Total	Rec'd	Balance
PMT XFR	99	100	-1
Grounding XFR	7	7	0
4/0 Cable	588,000	631,827	-43,827
1000KM	396,000	406,689	-10,689
500KM	99,000	102,642	-3,642
12 Fiber SM	385,000	371,758	13,242
1000 KCM (LVC)	37,000	35,175	1,825
Grounding XFR boxp	8	8	0
XFR Box Pads	100	70	30
Copperclad Cable	108,000	108,917	-917
Bases	99	0	99
Mids	99	0	99
Tops	99	0	99
Machine Heads	99	0	99
Contollers (DTA's)	99	0	99
Blade Sets	99	0	99
Hubs	99	0	99

General Construction Status

156 PU-08-32 Filed: 9/5/2008 Pages: 1

Ashtabula Wind, Plan of the Day, Sept. 5, 2008

Ashtabula Wind, LLC



	Total	Complete	% Complete
Roads Subgraded LF	117,819	93,530	79.4%
Roads Complete LF	117,819	64,605	54.8%
Foundations Excavated	99	78	78.8%
Foundations Poured	99	47	47.5%
Foundations Backfilled	99	26	26.3%
Crane Pads Complete	99	0	0.0%
Tower Base Sections Erected	99	0	0.0%
Tower Mid Sections Erected	99	0	0.0%
Tower Top Sections Erected	99	0	0.0%
Machine Heads Installed	99	0	0.0%
Rotors Flown	99	0	0.0%
Mechanically Completed	99	0	0.0%
Pre-Commissioned	99	0	0.0%
Final Commissioned	99	0	0.0%
Cable Installed 4/0	586,473	15,909	2.7%
Cable Installed 1000 KM	435,303	76,680	17.6%
Cable Installed 500 KM	106,005	35,070	33.1%
Fiber-Optic 12 Fiber SM	385,000	0	0.0%
Copperclad Cable	108,000	0	0.0%
Transformers Set	99	13	13.1%
Transformers Terminated	99	0	0.0%
(as of COB yesterday)			