



FPL ENERGY ASHTABULA WIND, LLC
LUVERNE, NORTH DAKOTA

Plan of the Day (POD)

Weather Forecast: **Mostly Cloudy**
 High: **63°F** Low: **38°F**
 Winds: **W @ 3 mph**
 Precipitation Chances: **16%**

Monday, September 8, 2008

COD - 12/31/08

115 Days to COD

FPL Energy	Otter Tail	Blattner	GEWE
-------------------	-------------------	-----------------	-------------

Environmental:

- SWPPP inspection September 18th
- Developing wetland impact prevention plan and maps
- Monitor environmentally sensitive areas
- Environmental awareness to ALL crews, including sub-contractors
- Silt fence installation

Safety:

- Check back-up alarms daily and report.
- Observe speed limits.
- Wear all required PPE.
- Maintain hydration.
- Watch soft spots when off-loading trucks.

Civil:

- Sub-grade at AT106, AT107, AT125-AT131
- Gravel at AT96-AT97, AT105-AT106 & AT118-AT121
- Excavation at AT108
- Install bottom rebar mat at AT100 – AT102
- Install anchor bolts at AT103 & AT104
- Install top rebar mats at AT91, AT92 & AT104
- Form base at AT87, AT88 & AT90
- Pour base at AT86, AT89 & AT90
- Form pedestal at AT84 & AT85
- Pour pedestal at AT84 & AT85
- Backfill at AT22, AT75 & AT76

Electrical:

- Pedestal conduit at AT84 – AT86
- Smurf tube at AT91 - AT93
- PMT at AT1 – AT3

Collection:

- Cable install -4/0 at SP815-AT13-AT1, AT19 & AT20
- Cable install 1000 at SP507-508
- Cable splicing 507, 508
- J Box AT83

Receiving (As of COB yesterday)			
	Total	Rec'd	Balance
PMT XFR	99	100	-1
Grounding XFR	7	7	0
4/0 Cable	588,000	631,827	-43,827
1000KM	396,000	406,689	-10,689
500KM	99,000	102,642	-3,642
12 Fiber SM	385,000	371,758	13,242
1000 KCM (LVC)	37,000	35,175	1,825
Grounding XFR boxp	8	8	0
XFR Box Pads	100	70	30
Copperclad Cable	108,000	108,917	-917
Bases	99	0	99
Mids	99	0	99
Tops	99	0	99
Machine Heads	99	0	99
Contollers (DTA's)	99	0	99
Blade Sets	99	0	99
Hubs	99	0	99

General Construction Status

159 PU-08-32 Filed: 9/8/2008 Pages: 1
 Ashtabula Wind, Plan of the Day, Sept. 8, 2008

Ashtabula Wind, LLC



	Total	Complete	% Complete
Roads Subgraded LF	117,819	93,730	79.6%
Roads Complete LF	117,819	72,405	61.5%
Foundations Excavated	99	84	84.8%
Foundations Poured	99	51	51.5%
Foundations Backfilled	99	32	32.3%
Crane Pads Complete	99	0	0.0%
Tower Base Sections Erected	99	0	0.0%
Tower Mid Sections Erected	99	0	0.0%
Tower Top Sections Erected	99	0	0.0%
Machine Heads Installed	99	0	0.0%
Rotors Flown	99	0	0.0%
Mechanically Completed	99	0	0.0%
Pre-Commissioned	99	0	0.0%
Final Commissioned	99	0	0.0%
Cable Installed 4/0	586,473	29,160	5.0%
Cable Installed 1000 KM	435,303	97,170	22.3%
Cable Installed 500 KM	106,005	35,070	33.1%
Fiber-Optic 12 Fiber SM	385,000	0	0.0%
Copperclad Cable	108,000	0	0.0%
Transformers Set	99	15	15.2%
Transformers Terminated	99	0	0.0%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE