



**FPL ENERGY ASHTABULA WIND, LLC
LIVERNE, NORTH DAKOTA**

Plan of the Day (POD)

Weather Forecast: **Partly Sunny**
High: 72°F Low: 46°F
Winds: S @ 5 mph
Precipitation Chances: 0%

Tuesday, September 9, 2008

COD - 12/31/08

114 Days to COD

FPL Energy	Otter Tail	Blattner	GEWE
------------	------------	----------	------

Environmental:

- SWPPP inspection September 18th
- Developing wetland impact prevention plan and maps
- Monitor environmentally sensitive areas
- Environmental awareness to ALL crews, including sub-contractors
- Silt fence installation

Safety:

- Check back-up alarms daily and report.
- Observe speed limits.
- Wear all required PPE.
- Maintain hydration.
- Watch soft spots when off-loading trucks.

Civil:

- Sub-grade at AT106-AT107, AT125-AT131
- Gravel at AT96-AT97, AT105-AT108
- Excavation at AT119 & AT120
- Mud mats at AT106, AT119 & AT120
- Install bottom rebar mat at AT99 – AT101
- Install anchor bolts at AT101 & AT102
- Install top rebar mats at AT101 - AT103
- Form base at AT91, AT92 & AT93
- Pour base at AT87, AT88 & AT93
- Form pedestal at AT86, AT89 & AT90
- Pour pedestal at AT86, AT89 & AT90
- Backfill at AT72, AT73 & AT74

Electrical:

- Smurf tube at AT91 - AT93
- Box pad installation at AT27-AT30 & AT22
- PMT at AT1-AT3 & AT5-AT7

Collection:

- Cable install -4/0 at AT18-AT19 & AT1 & AT13
- Cable install 1000 at SP509-SP510, SP508- SP509
- J Box AT83

Receiving (As of COB yesterday)

	Total	Rec'd	Balance
PMT XFR	99	100	-1
Grounding XFR	7	7	0
4/0 Cable	588,000	631,827	-43,827
1000KM	396,000	406,689	-10,689
500KM	99,000	102,642	-3,642
12 Fiber SM	385,000	371,758	13,242
1000 KCM (LVC)	37,000	35,175	1,825
Grounding XFR boxp	8	8	0
XFR Box Pads	100	70	30
Copperclad Cable	108,000	108,917	-917
Bases	99	0	99
Mids	99	0	99
Tops	99	0	99
Machine Heads	99	0	99
Contollers (DTA's)	99	0	99
Blade Sets	99	0	99
Hubs	99	0	99

General Construction Status

160 PU-08-32 Filed: 9/9/2008 Pages: 1
 Ashtabula Wind Plan of the Day, Sept. 9, 2008

Ashtabula Wind, LLC



	Total	Complete	% Complete
Roads Subgraded LF	117,819	93,830	79.6%
Roads Complete LF	117,819	72,405	61.5%
Foundations Excavated	99	84	84.8%
Foundations Poured	99	53	53.5%
Foundations Backfilled	99	35	35.4%
Crane Pads Complete	99	0	0.0%
Tower Base Sections Erected	99	0	0.0%
Tower Mid Sections Erected	99	0	0.0%
Tower Top Sections Erected	99	0	0.0%
Machine Heads Installed	99	0	0.0%
Rotors Flown	99	0	0.0%
Mechanically Completed	99	0	0.0%
Pre-Commissioned	99	0	0.0%
Final Commissioned	99	0	0.0%
Cable Installed 4/0	586,473	41,940	7.2%
Cable Installed 1000 KM	435,303	111,696	25.7%
Cable Installed 500 KM	106,005	35,070	33.1%
Fiber-Optic 12 Fiber SM	385,000	0	0.0%
Copperclad Cable	108,000	0	
Transformers Set	99	15	15.2%
Transformers Terminated	99	0	0.0%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE