



**FPL ENERGY ASHTABULA WIND, LLC  
LIVERNE, NORTH DAKOTA**

**OTTER TAIL Plan of the Day (POD)**

Weather Forecast: **Mostly Cloudy**  
**High: 70°F Low: 51°F**  
**Winds: SSE @ 10 mph**  
**Precipitation Chances: 22%**

**Wednesday, September 10, 2008 COD - 12/15/08 97 Days to COD**

FPL Energy	Otter Tail	Blattner	GEWE
------------	------------	----------	------

**Environmental:**

- SWPPP inspection September 18th
- Developing wetland impact prevention plan and maps
- Monitor environmentally sensitive areas
- Marking environmentally sensitive areas
- Environmental awareness to ALL crews

**Safety:**

- Check Back-up alarms daily and report.
- Observe speed limits.
- Wear all required PPE.
- Maintain hydration.
- Watch soft spots when off-loading trucks.

**Civil:**

- Offload tower sections, nacelles, hubs & blades

**Erection:**

- Build crane pads at OT34- OT38
- Erect base/mid at OT61
- Assemble rotor at OT62
- Erect Top, Nacelle, Rotor at OT64
- Electrical cabling & termination at OT65

**Electrical:**

- High voltage cable termination at OT63 & OT64
- Low voltage cable termination at OT54, OT56 & OT58

Receiving (As of COB yesterday)			
	Total	Rec'd	Balance
PMT XFR	32	33	-1
Grounding XFR	2	2	0
4/0 Cable	147,000	150,560	-3,560
1000KM	91,446	94,500	-3,054
500KM	45,000	46,468	-1,468
12 Fiber SM	91,000	95,535	-4,535
1001 KCM (LVC)	12,500	12,500	0
Grounding XFR boxp	2	2	0
XFR Box Pads	32	32	0
Copperclad Cable	45,000	46,291	-1291
Bases	32	14	18
Mids	32	13	19
Tops	32	14	18
Machine Heads	32	17	15
Contollers (DTA's)	32	16	16
Blade Sets	32	16	16
Hubs	32	21	11

**General Construction Status**

163 PU-08-32 Filed: 9/10/2008 Pages: 1  
 Ashtabula Wind, Otter Tail, Plan of the Day, Sept. 10, 2008

Ashtabula Wind, LLC



	Total	Complete	% Complete
Roads Subgraded	37,970	41,566	109.5%
Roads Complete	37,970	41,566	109.5%
Foundations Excavated	32	32	100.0%
Foundations Poured	32	32	100.0%
Foundations Backfilled	32	32	100.0%
Crane Pads Complete	32	21	65.6%
Tower Base Sections Erected	32	4	12.5%
Tower Mid Sections Erected	32	4	12.5%
Tower Top Sections Erected	32	1	3.1%
Machine Heads Installed	32	1	3.1%
Rotors Flown	32	1	3.1%
Mechanically Completed	32	0	0.0%
Pre-Commissioned	32	0	0.0%
Final Commissioned	32	0	0.0%
Cable Installed 4/0	127,188	124,587	98.0%
Cable Installed 1000 KM	58,311	77,964	133.7%
Cable Installed 500 KM	44,316	38,802	87.6%
Fiber-Optic 12 Fiber SM	91,000	0	0.0%
1001 KCM (LVC)	12,500	0	0.0%
Copperclad Cable	45,000	0	0.0%
Transformers Set	32	32	100.0%
Transformers Terminated	32	5	15.6%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE