



**FPL ENERGY ASHTABULA WIND, LLC  
LUVERNE, NORTH DAKOTA**

**Plan of the Day (POD)**

**Weather Forecast: Mostly Cloudy**  
**High: 70°F Low: 51°F**  
**Winds: SSE @ 10 mph**  
**Precipitation Chances: 22%**

**Wednesday, September 10, 2008**

**COD - 12/31/08**

**113 Days to COD**

FPL Energy	Otter Tail	Blattner	GEWE
------------	------------	----------	------

**Environmental:**

- SWPPP inspection September 18th
- Developing wetland impact prevention plan and maps
- Monitor environmentally sensitive areas
- Environmental awareness to ALL crews, including sub-contractors
- Silt fence installation

**Safety:**

- Check back-up alarms daily and report.
- Observe speed limits.
- Wear all required PPE.
- Maintain hydration.
- Watch soft spots when off-loading trucks.

**Civil:**

- Sub-grade at AT125-AT131
- Gravel at AT96-AT97, AT105-AT108, AT122-AT124
- Excavation at AT117 & AT118
- Mud mats at AT106, AT117 & AT118
- Install bottom rebar mat at AT95 – AT97
- Install anchor bolts at AT98 – AT100
- Install top rebar mats at AT99 - AT101
- Form base at AT102 – AT104
- Pour base at AT91, AT92 & AT104
- Form pedestal at AT87, AT88 & AT93
- Pour pedestal at AT87, AT88 & AT93
- Backfill at AT70, AT71 & AT72

**Electrical:**

- Pedestal Conduit at AT91, AT102-AT104
- Smurf tube at AT99-T101
- Box pad installation at AT74-AT76
- PMT at AT1-AT3 & AT5-AT7

**Collection:**

- Cable install -4/0 at AT18-AT17, AT1-AT13 & JB82-AT17
- Cable install 1000 at SP509-SP510-JB51

**Receiving (As of COB yesterday)**

	Total	Rec'd	Balance
PMT XFR	99	100	-1
Grounding XFR	7	7	0
4/0 Cable	588,000	631,827	-43,827
1000KM	396,000	406,689	-10,689
500KM	99,000	102,642	-3,642
12 Fiber SM	385,000	371,758	13,242
1000 KCM (LVC)	37,000	35,175	1,825
Grounding XFR boxp	8	8	0
XFR Box Pads	100	70	30
Copperclad Cable	108,000	108,917	-917
Bases	99	0	99
Mids	99	0	99
Tops	99	0	99
Machine Heads	99	0	99
Contollers (DTA's)	99	0	99
Blade Sets	99	0	99
Hubs	99	0	99

**General Construction Status**

165 PU-08-32 Filed: 9/10/2008 Pages: 1  
 Ashtabula Wind, Plan of the Day, Sept. 10, 2008

Ashtabula Wind, LLC



	Total	Complete	% Complete
Roads Subgraded LF	117,819	93,830	79.6%
Roads Complete LF	117,819	72,405	61.5%
Foundations Excavated	99	87	87.9%
Foundations Poured	99	56	56.6%
Foundations Backfilled	99	38	38.4%
Crane Pads Complete	99	0	0.0%
Tower Base Sections Erected	99	0	0.0%
Tower Mid Sections Erected	99	0	0.0%
Tower Top Sections Erected	99	0	0.0%
Machine Heads Installed	99	0	0.0%
Rotors Flown	99	0	0.0%
Mechanically Completed	99	0	0.0%
Pre-Commissioned	99	0	0.0%
Final Commissioned	99	0	0.0%
Cable Installed 4/0	586,473	54,354	9.3%
Cable Installed 1000 KM	435,303	121,710	28.0%
Cable Installed 500 KM	106,005	35,070	33.1%
Fiber-Optic 12 Fiber SM	385,000	0	0.0%
Copperclad Cable	108,000	0	0.0%
Transformers Set	99	15	15.2%
Transformers Terminated	99	0	0.0%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE