



## FPL ENERGY ASHTABULA WIND, LLC LIVERNE, NORTH DAKOTA

### Plan of the Day (POD)

Weather Forecast: Partly Sunny  
 High: 73°F Low: 45°F  
 Winds: W @ 9 mph  
 Precipitation Chances: 0%

**Monday, September 15, 2008**

**COD - 12/31/08**

**108 Days to COD**

**FPL Energy**

**Otter Tail**

**Blattner**

**GEWE**

**Environmental:**

- SWPPP inspection September 18th
- Developing wetland impact prevention plan and maps
- Monitor environmentally sensitive areas
- Environmental awareness to ALL crews, including sub-contractors
- Silt fence installation

**Safety:**

- Check back-up alarms daily and report.
- Observe speed limits.
- Wear all required PPE.
- Maintain hydration.
- Watch soft spots when off-loading trucks.

**Civil:**

- Sub-grade at AT129-AT131
- Gravel at AT118-AT121
- Excavation at AT114 & AT115
- Mud mats at AT114 & AT115
- Install bottom rebar mat at AT108
- Install anchor bolts at AT108 - AT110
- Install top rebar mats at AT109 - AT111
- Form base at AT110 - AT112
- Pour base at AT94 & AT95
- Form pedestal at AT98 - AT100
- Pour pedestal at AT98 & AT100
- Backfill at AT67 & AT68

**Electrical:**

- Pedestal Conduit at AT94 & AT95
- Smurf tube at AT111 & AT112
- Box pad installation at AT69 - AT71

**Collection:**

- Cable install -4/0 at AT22-AT33, AT3-AT4 & AT14-AT15
- Cable install 1000 at SP404-SP405
- J Box termination at JB82
- Cable splicing at SP403

**Receiving (As of COB yesterday)**

	Total	Rec'd	Balance
PMT XFR	99	100	-1
Grounding XFR	7	7	0
4/0 Cable	588,000	631,827	-43,827
1000KM	396,000	406,689	-10,689
500KM	99,000	102,642	-3,642
12 Fiber SM	385,000	371,758	13,242
1000 KCM (LVC)	37,000	35,175	1,825
Grounding XFR boxp	8	8	0
XFR Box Pads	100	70	30
Copperclad Cable	108,000	108,917	-917
Bases	99	0	99
Mids	99	0	99
Tops	99	0	99
Machine Heads	99	0	99
Contollers (DTA's)	99	0	99
Blade Sets	99	0	99
Hubs	99	0	99

### General Construction Status

173 PU-08-32 Filed: 9/15/2008 Pages: 1  
 Ashtabula Wind, Plan of the Day, Sept. 15, 2008

Ashtabula Wind, LLC



	Total	Complete	% Complete
Roads Subgraded LF	117,819	95,630	81.2%
Roads Complete LF	117,819	76,758	65.1%
Foundations Excavated	99	91	91.9%
Foundations Poured	99	65	65.7%
Foundations Backfilled	99	43	43.4%
Crane Pads Complete	99	0	0.0%
Tower Base Sections Erected	99	0	0.0%
Tower Mid Sections Erected	99	0	0.0%
Tower Top Sections Erected	99	0	0.0%
Machine Heads Installed	99	0	0.0%
Rotors Flown	99	0	0.0%
Mechanically Completed	99	0	0.0%
Pre-Commissioned	99	0	0.0%
Final Commissioned	99	0	0.0%
Cable Installed 4/0	586,473	85,206	14.5%
Cable Installed 1000 KM	435,303	151,710	34.9%
Cable Installed 500 KM	106,005	35,070	33.1%
Fiber-Optic 12 Fiber SM	385,000	0	0.0%
Copperclad Cable	108,000	0	0.0%
Transformers Set	99	35	35.4%
Transformers Terminated	99	0	0.0%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE