



FPL ENERGY ASHTABULA WIND, LLC
LIVERNE, NORTH DAKOTA

OTTER TAIL Plan of the Day (POD)

Weather Forecast: **Sunny**
 High: **80°F** Low: **47°F**
 Winds: **SW @ 6 mph**
 Precipitation Chances: **0%**

Tuesday, September 16, 2008

COD - 12/15/08

91 Days to COD

FPL Energy	Otter Tail	Blattner	GEWE
-------------------	-------------------	-----------------	-------------

Environmental:

- SWPPP inspection September 18th
- Developing wetland impact prevention plan and maps
- Monitor environmentally sensitive areas
- Marking environmentally sensitive areas
- Environmental awareness to ALL crews

Safety:

- Check Back-up alarms daily and report.
- Observe speed limits.
- Wear all required PPE.
- Maintain hydration.
- Watch soft spots when off-loading trucks.

Civil:

- Offload tower sections, nacelles, hubs & blades

Erection:

- Build crane pads at OT34- OT38
- Erect base & mid at OT55 & OT56
- Build Crane
- Electrical cabling & termination staging
- Mechanical comp. pre-walk at OT63

Electrical:

- High voltage cable termination at OT49 & OT50
- Controller termination at OT45, OT46 & OT57

Receiving (As of COB yesterday)			
	Total	Rec'd	Balance
PMT XFR	32	33	-1
Grounding XFR	2	2	0
4/0 Cable	147,000	150,560	-3,560
1000KM	91,446	94,500	-3,054
500KM	45,000	46,468	-1,468
12 Fiber SM	91,000	95,535	-4,535
1001 KCM (LVC)	12,500	12,500	0
Grounding XFR boxp	2	2	0
XFR Box Pads	32	32	0
Copperclad Cable	45,000	46,291	-1291
Bases	32	18	14
Mids	32	19	13
Tops	32	19	13
Machine Heads	32	25	7
Contollers (DTA's)	32	28	4
Blade Sets	32	23	9
Hubs	32	29	3

General Construction Status

174 PU-08-32 Filed: 9/16/2008 Pages: 1
 Ashtabula Wind, Otter Tail, Plan of the Day, Sept. 16, 2008
 Ashtabula Wind, LLC



	Total	Complete	% Complete
Roads Subgraded	37,970	41,566	109.5%
Roads Complete	37,970	41,566	109.5%
Foundations Excavated	32	32	100.0%
Foundations Poured	32	32	100.0%
Foundations Backfilled	32	32	100.0%
Crane Pads Complete	32	32	100.0%
Tower Base Sections Erected	32	9	28.1%
Tower Mid Sections Erected	32	9	28.1%
Tower Top Sections Erected	32	3	9.4%
Machine Heads Installed	32	3	9.4%
Rotors Flown	32	3	9.4%
Mechanically Completed	32	0	0.0%
Pre-Commissioned	32	0	0.0%
Final Commissioned	32	0	0.0%
Cable Installed 4/0	127,188	124,587	98.0%
Cable Installed 1000 KM	58,311	77,964	133.7%
Cable Installed 500 KM	44,316	38,802	87.6%
Fiber-Optic 12 Fiber SM	91,000	0	0.0%
1001 KCM (LVC)	12,500	0	0.0%
Copperclad Cable	45,000	0	0.0%
Transformers Set	32	32	100.0%
Transformers Terminated	32	8	25.0%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE