



## FPL ENERGY ASHTABULA WIND, LLC LIVERNE, NORTH DAKOTA

### Plan of the Day (POD)

Weather Forecast: **Sunny**  
**High: 82°F Low: 51°F**  
**Winds: SSE @ 10 mph**  
**Precipitation Chances: 1%**

Thursday, September 18, 2008

COD - 12/31/08

**105 Days to COD**

FPL Energy	Otter Tail	Blattner	GEWE
------------	------------	----------	------

#### Environmental:

- SWPPP inspection Today
- Developing wetland impact prevention plan and maps
- Monitor environmentally sensitive areas
- Environmental awareness to ALL crews, including sub-contractors
- Silt fence installation

#### Safety:

- Check back-up alarms daily and report.
- Observe speed limits.
- Wear all required PPE.
- Maintain hydration.
- Watch soft spots when off-loading trucks.

#### Civil:

- Sub-grade complete
- Gravel at AT114-AT117 & AT122-AT124
- Excavation at AT130 & AT131
- Mud mats at AT114 - AT116
- Install bottom rebar mat at AT119 - AT121
- Install anchor bolts at AT107 & AT108
- Install top rebar mats at AT105 & AT106
- Form base at AT105 & AT106
- Pour base at AT96 & AT97
- Form pedestal at AT109 & AT110
- Pour pedestal at AT109 & AT110
- Backfill at AT83 - AT85
- Build crane pads at AT31 - AT33 & AT17 - AT21

#### Electrical:

- Pedestal Conduit at AT96 & AT109
- Smurf tube at AT105 & AT106
- Box pad installation at AT81, AT83 & AT84

#### Collection:

- Cable install -4/0 at AT23-AT25, JB92-AT26, AT5-JB93
- Cable install 1000 at F3-SP303
- Cable splicing at 409 & 509

#### Receiving (As of COB yesterday)

	Total	Rec'd	Balance
PMT XFR	99	100	-1
Grounding XFR	7	7	0
4/0 Cable	588,000	652,693	-64,693
1000KM	396,000	406,689	-10,689
500KM	99,000	102,642	-3,642
12 Fiber SM	385,000	371,758	13,242
1000 KCM (LVC)	37,000	35,175	1,825
Grounding XFR boxp	8	8	0
XFR Box Pads	100	70	30
Copperclad Cable	108,000	108,917	-917
Bases	99	0	99
Mids	99	0	99
Tops	99	0	99
Machine Heads	99	0	99
Contollers (DTA's)	99	0	99
Blade Sets	99	0	99
Hubs	99	0	99

### General Construction Status

181 PU-08-32 Filed: 9/18/2008 Pages: 1  
 Ashtabula Wind, Plan of the Day, Sept. 18, 2008

Ashtabula Wind, LLC



	Total	Complete	% Complete
Roads Subgraded LF	117,819	115,464	98.0%
Roads Complete LF	117,819	80,746	68.5%
Foundations Excavated	99	94	94.9%
Foundations Poured	99	73	73.7%
Foundations Backfilled	99	50	50.5%
Crane Pads Complete	99	0	0.0%
Tower Base Sections Erected	99	0	0.0%
Tower Mid Sections Erected	99	0	0.0%
Tower Top Sections Erected	99	0	0.0%
Machine Heads Installed	99	0	0.0%
Rotors Flown	99	0	0.0%
Mechanically Completed	99	0	0.0%
Pre-Commissioned	99	0	0.0%
Final Commissioned	99	0	0.0%
Cable Installed 4/0	586,473	134,508	22.9%
Cable Installed 1000 KM	435,303	202,926	46.6%
Cable Installed 500 KM	106,005	35,070	33.1%
Fiber-Optic 12 Fiber SM	385,000	95,268	24.7%
Copperclad Cable	108,000	0	
Transformers Set	99	35	35.4%
Transformers Terminated	99	0	0.0%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE