



FPL ENERGY ASHTABULA WIND, LLC LIVERNE, NORTH DAKOTA

Plan of the Day (POD)

Weather Forecast: **Sunny**
 High: **83F** Low: **48:F**
 Winds: **W @ 4 mph**
 Precipitation Chances: **0%**

Friday, September 19, 2008

COD - 12/31/08

104 Days to COD

FPL Energy	Otter Tail	Blattner	GEWE
------------	------------	----------	------

Environmental:

- SWPPP inspection October 2nd
- Developing wetland impact prevention plan and maps
- Monitor environmentally sensitive areas
- Environmental awareness to ALL crews, including sub-contractors
- Silt fence installation

Safety:

- Check back-up alarms daily and report.
- Observe speed limits.
- Wear all required PPE.
- Maintain hydration.
- Watch soft spots when off-loading trucks.

Civil:

- Sub-grade complete
- Gravel at AT122-AT124 & AT125-AT131
- Excavation at AT126 & AT127
- Mud mats at AT126 – AT129
- Install bottom rebar mat at AT118 - AT120
- Install anchor bolts at AT119 - AT121
- Install top rebar mats at AT119 - AT121
- Form base at AT107, AT8 & AT121
- Pour base at AT105 & AT106
- Form pedestal at AT96 & AT97
- Pour pedestal at AT96 & AT97
- Backfill at AT86, AT89 & AT90
- Build crane pads at AT8 – AT10 & AT33

Electrical:

- Pedestal Conduit at AT97 & AT105
- Smurf tube at AT106 & AT107
- Box pad installation at AT83 & AT84
- PMT at AT22, AT30, AT70 & AT71

Collection:

- Cable install -4/0 at AT25-AT29 & AT5-JB93
- Cable install 1000 at SP304-305-JB31

Receiving (As of COB yesterday)

	Total	Rec'd	Balance
PMT XFR	99	100	-1
Grounding XFR	7	7	0
4/0 Cable	588,000	652,693	-64,693
1000KM	396,000	406,689	-10,689
500KM	99,000	102,642	-3,642
12 Fiber SM	385,000	371,758	13,242
1000 KCM (LVC)	37,000	35,175	1,825
Grounding XFR boxp	8	8	0
XFR Box Pads	100	95	5
Copperclad Cable	108,000	108,917	-917
Bases	99	0	99
Mids	99	0	99
Tops	99	0	99
Machine Heads	99	0	99
Contollers (DTA's)	99	0	99
Blade Sets	99	0	99
Hubs	99	0	99

General Construction Status

183 PU-08-32 Filed: 9/19/2008 Pages: 1

Ashtabula Wind Plan of the Day, Sept. 19, 2008

Ashtabula Wind, LLC



	Total	Complete	% Complete
Roads Subgraded LF	117,819	115,464	98.0%
Roads Complete LF	117,819	80,746	68.5%
Foundations Excavated	99	96	97.0%
Foundations Poured	99	75	75.8%
Foundations Backfilled	99	53	53.5%
Crane Pads Complete	99	3	3.0%
Tower Base Sections Erected	99	0	0.0%
Tower Mid Sections Erected	99	0	0.0%
Tower Top Sections Erected	99	0	0.0%
Machine Heads Installed	99	0	0.0%
Rotors Flown	99	0	0.0%
Mechanically Completed	99	0	0.0%
Pre-Commissioned	99	0	0.0%
Final Commissioned	99	0	0.0%
Cable Installed 4/0	586,473	146,700	25.0%
Cable Installed 1000 KM	435,303	230,742	53.0%
Cable Installed 500 KM	106,005	35,070	33.1%
Fiber-Optic 12 Fiber SM	385,000	112,777	29.3%
Copperclad Cable	108,000	0	
Transformers Set	99	35	35.4%
Transformers Terminated	99	0	0.0%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE