



**FPL ENERGY ASHTABULA WIND, LLC  
LIVERNE, NORTH DAKOTA**

**Plan of the Day (POD)**

**Weather Forecast: Mostly Cloudy**  
**High: 77 F Low: 53°F**  
**Winds: SSE @ 13 mph**  
**Precipitation Chances: 40%**

**Monday, September 22, 2008**

**COD - 12/31/08**

**101 Days to COD**

**FPL Energy**

**Otter Tail**

**Blattner**

**GEWE**

**Environmental:**

- SWPPP inspection October 2<sup>nd</sup>
- Developing wetland impact prevention plan and maps
- Monitor environmentally sensitive areas
- Environmental awareness to ALL crews, including sub-contractors
- Silt fence installation

**Safety:**

- Check back-up alarms daily and report.
- Observe speed limits.
- Wear all required PPE.
- Maintain hydration.
- Watch soft spots when off-loading trucks.

**Civil:**

- Sub-grade complete
- Gravel at AT125-AT131
- Excavation Complete
- Mud mats at AT125 – AT127
- Install bottom rebar mat at AT114, AT115 & AT122
- Install anchor bolts at AT116 - AT118
- Install top rebar mats at AT116 - AT118
- Form base at AT118, AT119 & AT120
- Pour base at AT107, AT108 & AT121
- Form pedestal at AT105 & AT106
- Pour pedestal at AT97, AT105 & AT106
- Backfill at AT91 - AT93
- Build crane pads at AT8 – AT12
- Offloading DTA's & hubs

**Electrical:**

- Box pad installation at AT83, AT84, AT87 & AT88
- PMT at AT22, AT70 - AT72
- High voltage cable termination at AT33

**Collection:**

- Cable install -4/0 at AT74-AT75-JB11, JB91-AT27, JB93-AT14 & JB92-JB91
- Cable install 500 at JB21-SP202

**Receiving (As of COB yesterday)**

	Total	Rec'd	Balance
PMT XFR	99	100	-1
Grounding XFR	7	7	0
4/0 Cable	588,000	652,693	-64,693
1000KM	396,000	406,689	-10,689
500KM	99,000	102,642	-3,642
12 Fiber SM	385,000	371,758	13,242
1000 KCM (LVC)	37,000	35,175	1,825
Grounding XFR boxp	8	8	0
XFR Box Pads	100	95	5
Copperclad Cable	108,000	108,917	-917
Bases	99	0	99
Mids	99	0	99
Tops	99	0	99
Machine Heads	99	0	99
Contollers (DTA's)	99	0	99
Blade Sets	99	0	99
Hubs	99	0	99

**General Construction Status**

187 PU-08-32 Filed: 9/22/2008 Pages: 1

Ashtabula Wind, Plan of the Day Report, Sept. 22, 2008

Ashtabula Wind, LLC



	Total	Complete	% Complete
Roads Subgraded LF	117,819	115,464	98.0%
Roads Complete LF	117,819	80,746	68.5%
Foundations Excavated	99	96	97.0%
Foundations Poured	99	75	75.8%
Foundations Backfilled	99	53	53.5%
Crane Pads Complete	99	3	3.0%
Tower Base Sections Erected	99	0	0.0%
Tower Mid Sections Erected	99	0	0.0%
Tower Top Sections Erected	99	0	0.0%
Machine Heads Installed	99	0	0.0%
Rotors Flown	99	0	0.0%
Mechanically Completed	99	0	0.0%
Pre-Commissioned	99	0	0.0%
Final Commissioned	99	0	0.0%
Cable Installed 4/0	586,473	173,226	29.5%
Cable Installed 1000 KM	435,303	259,248	59.6%
Cable Installed 500 KM	106,005	37,266	35.2%
Fiber-Optic 12 Fiber SM	385,000	120,487	31.3%
Copperclad Cable	108,000	0	
Transformers Set	99	35	35.4%
Transformers Terminated	99	0	0.0%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE