



**FPL ENERGY ASHTABULA WIND, LLC  
LIVERNE, NORTH DAKOTA**

**OTTER TAIL Plan of the Day (POD)**

Weather Forecast: **Mostly Cloudy**  
**High: 73°F Low: 46°F**  
**Winds: NW @ 13 mph**  
**Precipitation Chances: 39%**

**Tuesday, September 23, 2008**

**COD - 12/15/08**

**84 Days to COD**

FPL Energy	Otter Tail	Blattner	GEWE
------------	------------	----------	------

**Environmental:**

- SWPPP inspection October 2<sup>nd</sup>
- Developing wetland impact prevention plan and maps
- Monitor environmentally sensitive areas
- Marking environmentally sensitive areas
- Environmental awareness to ALL crews

**Safety:**

- Check Back-up alarms daily and report.
- Observe speed limits.
- Wear all required PPE.
- Maintain hydration.
- Watch soft spots when off-loading trucks.

**Civil:**

- Offloading tower sections

**Erection:**

- Erect base & mid at OT47
- Assemble rotor at OT52 - OT54
- Erect top, nacelle & rotor at OT54 – OT56
- Electrical cabling & termination at OT58 & OT59

**Electrical:**

- Cable splicing at 707

Receiving (As of COB yesterday)			
	Total	Rec'd	Balance
PMT XFR	32	33	-1
Grounding XFR	2	2	0
4/0 Cable	147,000	150,560	-3,560
1000KM	91,446	94,500	-3,054
500KM	45,000	46,468	-1,468
12 Fiber SM	91,000	95,535	-4,535
1001 KCM (LVC)	12,500	12,500	0
Grounding XFR boxp	2	2	0
XFR Box Pads	32	32	0
Copperclad Cable	45,000	46,291	-1291
Bases	32	23	9
Mids	32	27	5
Tops	32	30	2
Machine Heads	32	32	0
Contollers (DTA's)	32	32	0
Blade Sets	32	26	6
Hubs	32	32	0

**General Construction Status**

189 PU-08-32 Filed: 9/23/2008 Pages: 1  
 Ashtabula Wind, Otter Tail, Plan of the Day, Sept. 23, 2008

Ashtabula Wind, LLC



	Total	Complete	% Complete
Roads Subgraded	37,970	41,566	109.5%
Roads Complete	37,970	41,566	109.5%
Foundations Excavated	32	32	100.0%
Foundations Poured	32	32	100.0%
Foundations Backfilled	32	32	100.0%
Crane Pads Complete	32	32	100.0%
Tower Base Sections Erected	32	18	56.3%
Tower Mid Sections Erected	32	18	56.3%
Tower Top Sections Erected	32	9	28.1%
Machine Heads Installed	32	9	28.1%
Rotors Flown	32	9	28.1%
Mechanically Completed	32	0	0.0%
Pre-Commissioned	32	0	0.0%
Final Commissioned	32	0	0.0%
Cable Installed 4/0	127,188	124,587	98.0%
Cable Installed 1000 KM	58,311	77,964	133.7%
Cable Installed 500 KM	44,316	38,802	87.6%
Fiber-Optic 12 Fiber SM	91,000	83,046	91.3%
1001 KCM (LVC)	12,500	0	0.0%
Copperclad Cable	45,000	0	0.0%
Transformers Set	32	32	100.0%
Transformers Terminated	32	30	93.8%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE